						Staging Options - Lake Ainsworth Improvments Works
D	Task Name	Duration	Start	Finish	Oct '18 24 1 8	Nov '18 Dec '18 Jan '19 Feb '19 Mar '19 Apr '19 May '19 15 22 29 5 12 19 26 3 10 17 24 31 7 14 21 28 4 11 18 25 4 11 18 25 1 8 15 22 29 6 13 2
1	Option 1 (Implement road closure)	0 days	Mon 15/10/18	Mon 15/10/18		15/10
2	Seal Camp Drewe Road	10 days	Mon 15/10/18	Fri 26/10/18	Seal Can	np Drewe Road
3	Stage 1 - Implement closure of Eastern Rd	47 days	Mon 29/10/18	Wed 6/02/19		
4	Stage 1- Shared path and Open space works	47 days	Mon 29/10/18	Wed 6/02/19		Stage 1- Shared path and Open space works
5	Stage 2 - Southern Road upgrade and car parking	120 days	Thu 7/02/19	Thu 29/08/19		
6	Stage 2 - Southern Road upgrade and car parking	95 days	Thu 7/02/19	Thu 25/07/19		Stage 2 - Southern Road upgrade a
7	Stage 3 - Finalise Roundabout	25 days	Fri 26/07/19	Thu 29/08/19		
8	Project End	0 days	Thu 29/08/19	Thu 29/08/19		
9	Option 2	0 days	Mon 15/10/18	Mon 15/10/18		15/10
10	Stage 1	50 days	Mon 15/10/18	Fri 21/12/18		·
11	Stage 1 - Southern Road upgrade incl car parking	50 days	Mon 15/10/18	Fri 21/12/18	Stage 1	- Southern Road upgrade incl car parking
12	Stage 2	47 days	Tue 29/01/19	Wed 3/04/19		
13	Stage 2 - Implement closure of Eastern Rd	0 days	Tue 29/01/19	Tue 29/01/19		29/01
14	Stage 2 -Shared path and Open space works	47 days	Tue 29/01/19	Wed 3/04/19		Stage 2 -Shared path and Open space works
15	Finalise RBT	25 days	Mon 29/04/19	Fri 31/05/19		
16	Stage 3 - Finalise Roundabout	25 days	Mon 29/04/19	Fri 31/05/19		Stage 3 - Finalise R
17	Seal Camp Drewe Road	10 days	Mon 5/11/18	Fri 16/11/18		Seal Camp Drewe Road
18	Project End	0 days	Fri 31/05/19	Fri 31/05/19		

