BALLINA SHIRE COUNCIL

SEPARATE ATTACHMENT TO ITEM 10.8

CAPITAL EXPENDITURE - QUARTERLY UPDATE

Ordinary Meeting 28/4/11

		Estimate	Approved	Latest	Expended	1,000			Milestone Da	tes		5
Reference	Project Description	2010/11	Variations	Estimate	to date	Expended	Design	Consent	Procurement	Commence	Completion	Status
ENERAL MA	ANAGER'S GROUP											
	Information Services											
2312.7912.	Computer Equipment	30,000		30,000	24,000	80	N/A	N/A	N/A	N/A	30-Jun-11	Minor purchases as required
	Sub Total	30,000	0	30,000	24,000	80						
	Property - Commercial			14						20		
2323.3434.	Russellton Stage 9	500,000	(500,000)	0	0	100	Reviewing	N/A	N/A	N/A	N/A	
2320	Sthn Cross Stage 12 - ARC	1,500,000	(730,000)	770,000	770,500	100	Completed	Completed	Completed	Completed	Completed	
2324	Sthn Cross Stage 13 - Cessna Crescent	0	560,000	560,000	564,200	101	Completed	Completed	Completed	Completed	Completed	
2321	Sthn Cross Stage 14 - Harvey Norman	1,500,000	700,000	2,200,000	1,745,000	79	Completed	Completed	Completed	Completed	31-Jan-11	Physical works completed - Sec 94 contributions to be paid
2322	Sthn Cross Stage 15 - Residual	0	100,000	100,000	120,000	120	Completed	Completed	Completed	01-Nov-10	31-Jan-11	
2336.8630.	Wigmore Arcade Improvements	100,000	0	100,000	51,400	51	N/A	N/A	In-house	01-Jul-10	31-Mar-11	Floor/skylights complete - New doors etc still outstanding
	Land - Skennars Head	1,260,000	11,000	1,271,000	1,274,800	100	N/A	N/A	Purchase	01-May-10	31-Aug-10	Council purchase finalised
2336.6284	Land - Wollongbar	3,000,000	(1,334,000)	1,666,000	211,300	13	Completed	30-Apr-11	Purchase	31-Aug-10	31-Aug-11	Contracts exchanged - development consent obtained
	Sub Total	7,860,000	(1,193,000)	6,667,000	4,737,200	71						
	is a second of the second of t					100						
	Property - Community											
	Ballina Surf Club	1,600,000	(1,500,000)	100,000	23,000	23	Completed	Completed	Uncertain	Uncertain	Uncertain	Current approval being reviewed - New DA to be lodged
2340.8710.	Lennox Head Community Centre	4,729,000		6,087,000	5,021,700	82	Completed	Completed	Completed	01-Sep-09	31-May-11	Handover to Council early May
2342.8709	ALEC - Panels	0	40,000	40,000	43,300	108	N/A	N/A	Completed	Completed	Completed	
2342.8711	Players Theatre - Re-roof	42,000	(42,000)	0	0	100	N/A	N/A	Internal	31-Mar-11	30-Jun-11	Project deferred as funds needed for other projects
2342.8712.	Comm Structures - Lifecycle Contracts	60,000	(60,000)	0	0	100	N/A	N/A	28-Feb-11	31-Mar-11	On-going	Project deferred as funds needed for other projects
	Richmond Room - Chairs	0	15,000	15,000	13,500	90	N/A	N/A	Completed	Completed	Completed	
	Ballina Community Centre - Panels	0	39,000	39,000	43,300	111	N/A	N/A	Completed	Completed	Completed	
	ALEC - Floor	0	0	0	0	100	N/A	N/A	Internal	31-Mar-11	30-Jun-11	
2344.8717.	Regional Sports Centre	816,000	(366,000)	450,000	4,800	1	Uncertain	N/A	N/A	N/A	N/A	38 responses to initial ROI. Short listed firms to now tender
2344.8723	71 Tamar Street - Panels	0	10,500	10,500	0	0	N/A	N/A	31-Oct-10	01-Feb-11	30-Apr-11	Currently in dispute with supplier regarding rebates
	Sub Total	7,247,000	(505,500)	6,741,500	5,149,600	76						
0015 5001	Library Services	400,000	(04 000)	20 000	40 200	444	NI/A	NI/A	Commissed	Commissed	Completed	Color nanela completed Library sympasian deferred
2315.5021.	Ballina Library - Panels and Expansion	100,000		39,000 39,000	43,300 43,300	111 111	N/A	N/A	Completed	Completed	Completed	Solar panels completed - Library expansion deferred
	Sub Total	100,000	(61,000)	39,000	43,300							
	Flot Book Tont Book	1										
0075 0700	Flat Rock Tent Park											
		10,000	ا ا	10.000	400	4	NI/A	N/A	N/A	NI/A	30 lun-11	Minor purchases as required
2010.0100.	Minor Works	10,000		10,000	400	4	N/A	N/A	N/A	N/A	30-Jun-11	Minor purchases as required
2010.0100.	Sub Total	10,000 10,000		10,000 10,000	400 400	4	N/A	N/A	N/A	N/A	30-Jun-11	Minor purchases as required
2010.0100.	Sub Total					-	N/A	N/A	N/A	N/A	30-Jun-11	Minor purchases as required
	Sub Total Ballina Airport		0	10,000	400	4						·
2350.4165.	Sub Total Ballina Airport Terminal Upgrade	10,000	340,000			4 83	Completed	Completed	Completed	01-Dec-10	31-Oct-11	Minor purchases as required Terminal improvements on track and operating well
2350.4165. 2350.4166.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension	10,000 0 90,000	340,000 (90,000)	340,000 0	282,200 0	4	Completed N/A	Completed N/A	Completed N/A	01-Dec-10 N/A	31-Oct-11 N/A	·
2350.4165. 2350.4166. 2350.4167.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation	10,000 0 90,000 250,000	340,000 (90,000) (95,000)	10,000	400	83 100	Completed	Completed	Completed	01-Dec-10	31-Oct-11	
2350.4165. 2350.4166. 2350.4167. 2350.4168.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade	10,000 0 90,000 250,000 155,000	340,000 (90,000) (95,000) (155,000)	340,000 0	282,200 0	83 100 39	Completed N/A Completed	Completed N/A N/A	Completed N/A 01-Mar-11	01-Dec-10 N/A 01-Apr-11	31-Oct-11 N/A 30-Jun-11 N/A	
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence	10,000 0 90,000 250,000 155,000 40,000	340,000 (90,000) (95,000) (155,000)	340,000 0 155,000 0 40,000	282,200 0 60,900 0	83 100 39 100 0	Completed N/A Completed Completed Completed	Completed N/A N/A N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11	Terminal improvements on track and operating well
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence	10,000 0 90,000 250,000 155,000 40,000 60,000	340,000 (90,000) (95,000) (155,000) 0	340,000 0 155,000	282,200 0	83 100 39	Completed N/A Completed Completed	Completed N/A N/A N/A N/A N/A	Completed N/A 01-Mar-11 N/A	01-Dec-10 N/A 01-Apr-11 N/A	31-Oct-11 N/A 30-Jun-11 N/A	Terminal improvements on track and operating well Survey plan for contracts completed
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171. 2350.4172.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One	10,000 0 90,000 250,000 155,000 40,000	340,000 (90,000) (95,000) (155,000) 0	340,000 0 155,000 0 40,000 60,000	282,200 0 60,900 0 12,400	83 100 39 100 0	Completed N/A Completed Completed Completed Completed Completed	Completed N/A N/A N/A N/A N/A N/A	Completed	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171. 2350.4172. 2350.4173.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area	10,000 0 90,000 250,000 155,000 40,000 60,000 250,000	340,000 (90,000) (95,000) (155,000) 0	340,000 0 155,000 0 40,000 60,000 250,000	282,200 0 60,900 0 12,400	83 100 39 100 0 21 8	Completed N/A Completed Completed Completed Completed 30-Jun-11	Completed N/A N/A N/A N/A N/A N/A N/A N/A	Completed	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171. 2350.4172. 2350.4173.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One	10,000 0 90,000 250,000 155,000 40,000 60,000 250,000 10,000	340,000 (90,000) (95,000) (155,000) 0 0	340,000 0 155,000 0 40,000 60,000 250,000 10,000	282,200 0 60,900 0 12,400	83 100 39 100 0 21 8	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171. 2350.4172. 2350.4173.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area Security Access Gate	10,000 0 90,000 250,000 155,000 40,000 250,000 10,000 20,000 875,000	340,000 (90,000) (95,000) (155,000) 0 0	10,000 340,000 0 155,000 0 40,000 60,000 250,000 10,000 20,000 875,000	282,200 0 60,900 0 12,400 19,900 0 375,400	83 100 39 100 0 21 8 0 0	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4170. 2350.4171. 2350.4172. 2350.4173.	Sub Total Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area Security Access Gate	10,000 0 90,000 250,000 155,000 40,000 250,000 10,000 20,000 875,000	340,000 (90,000) (95,000) (155,000) 0 0	10,000 340,000 0 155,000 0 40,000 60,000 250,000 10,000 20,000 875,000	282,200 0 60,900 0 12,400 19,900 0 375,400	83 100 39 100 0 21 8 0	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4171. 2350.4171. 2350.4172. 2350.4173. 2350.4174.	Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area Security Access Gate Sub Total	10,000 0 90,000 250,000 155,000 40,000 250,000 10,000 20,000 875,000	340,000 (90,000) (95,000) (155,000) 0 0	10,000 340,000 0 155,000 0 40,000 60,000 250,000 10,000 20,000 875,000	282,200 0 60,900 0 12,400 19,900 0 375,400	83 100 39 100 0 21 8 0 0	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4167. 2350.4168. 2350.4171. 2350.4171. 2350.4172. 2350.4173. 2350.4174.	Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area Security Access Gate Sub Total Total	10,000 0 90,000 250,000 155,000 40,000 250,000 10,000 20,000 875,000	340,000 (90,000) (95,000) (155,000) 0 0	10,000 340,000 0 155,000 0 40,000 60,000 250,000 10,000 20,000 875,000	282,200 0 60,900 0 12,400 19,900 0 375,400	83 100 39 100 0 21 8 0 0	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 31-Dec-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land
2350.4165. 2350.4166. 2350.4168. 2350.4170. 2350.4171. 2350.4172. 2350.4173. 2350.4174.	Ballina Airport Terminal Upgrade Runway End Extension Pavement Rehabilitation Apron Upgrade Land Acquisition for Fence Chainwire Fence Lease Area - Stage One Pedestrian Crossing RPT Area Security Access Gate Sub Total	10,000 0 90,000 250,000 155,000 40,000 250,000 10,000 20,000 875,000	340,000 (90,000) (95,000) (155,000) 0 0	10,000 340,000 0 155,000 0 40,000 60,000 250,000 10,000 20,000 875,000	282,200 0 60,900 0 12,400 19,900 0 375,400	83 100 39 100 0 21 8 0 0	Completed N/A Completed Completed Completed Completed 30-Jun-11 31-Mar-11	Completed N/A	Completed N/A 01-Mar-11 N/A 30-Apr-11 31-Mar-11 01-Aug-11 30-Apr-11	01-Dec-10 N/A 01-Apr-11 N/A 30-Apr-11 31-May-11 01-Oct-11 31-May-11	31-Oct-11 N/A 30-Jun-11 N/A 30-Jun-11 31-Dec-11 30-Jun-11 30-Jun-11	Terminal improvements on track and operating well Survey plan for contracts completed Awaiting purchase of land

		Estimate	Approved	Latest	Expended	%			Milestone Da	tes		
Reference	Project Description	2010/11	Variations	Estimate	to date	Expended	Design	Consent	Procurement	Commence	Completion	Status
VIL SERVIC	ES GROUP								_			
						1						
	Asset Management											
2010	SES Building	0	60,000	60,000	500	1	31-Dec-10	28-Feb-11	28-Feb-11	01-Apr-11	30-Jun-11	Extension to existing building - 50% funded from grant
	Sub Total	0	60,000	60,000	500	1						
												#6 S
	Urban Stormwater			lease-recognized								
2010	Unallocated	0	121,300	121,300	0	0	N/A	N/A	N/A	N/A	N/A	Contingency
2010.3111.	Urban Lane Improvements	23,000	81,000	104,000	0	0	N/A	N/A	N/A	01-Jul-10	30-Jun-11	Works as required
2010.3113.	Daydream Avenue	0	200,000	200,000	4,800	2	Completed	NA	In-house	01-May-11	30-Jun-11	
2010.3114.	Coogee Street	150,000	30,000	180,000	0	0	06-Jun-11	N/A	In-house	01-Aug-11	28-Oct-11	Design to be outsourced
2010.3115.	Lennox Beach Outlets - Trecise Place	0	100,000	100,000	0	0	06-Jun-11	N/A	In-house	01-Aug-11	30-Sep-11	
010.3116.	Ferngrove Estate	0	12,000	12,000	12,500	104	Completed	N/A	Completed	Completed	Completed	Project completed
010.3121.	Kalinga Street	100,000	0	100,000	0	0	Completed	N/A	31-Mar-11	02-May-11	28-Jul-11	Insitu pipe lining option to be implemented
2010.3122.	Tweed Street	115,200	544.000	115,200	47.000	0	02-May-11	N/A	In-house	08-Jul-11	28-Jul-11	
	Sub Total	388,200	544,300	932,500	17,300	2						
	Lucia Barata											
2004 2404	Urban Roads		200 000	208 000	0	0	N/A	N/A	N/A	N/A	N/A	Centingonou
2001.3401.	Contingency Alston Ave Heavy Patching	27,000	298,000	298,000	0	100	N/A N/A	N/A		N/A N/A	N/A	Contingency Funding transferred
2047.3482.		37,000	(37,000)	60 200	40.900	100 83	N/A N/A	N/A N/A	In-house In-house	04-Apr-11	29-Apr-11	Fullding transferred
2050.3401	Cherry and Skinner Streets Intersection	150,000	60,200	60,200 150,000	49,800	0	Completed	N/A N/A	In-house	02-May-11	27-May-11	
2037.3401	Compton Drive Cumbalum Way - Ballina Heights Drive	4,140,000	117,000	4,257,000	180,000	4	Completed	30-Apr-11	31-Jul-11	30-Sep-11	30-Jun-12	DA under assessment
2027.3401.		20,000		4,257,000	160,000	100	N/A	N/A	In-house	N/A	N/A	Funding transferred
	Dress Circle Dr Heavy Patching	200,000	(20,000)	197,000	0	0	Completed	N/A	In-house	19-May-11	13-Jun-11	runding transferred
AND DESCRIPTION OF THE PERSON	Fenwick Drive	200,000	50,000	50,000	46,300	93	Completed	N/A	Completed	Completed	Completed	
2001.3401.	Fox Street - Kerr to Grant	144,000	116,000	260,000	260,000	100	N/A	N/A	Completed	Completed	Completed	
2047.3480.	Heavy Patching Hutley Drive Lennox Head - EIS	144,000	119,000	119,000	61,000	51	Completed	Uncertain	Uncertain	Uncertain	Uncertain	EIS withdrawn - new DA to be lodged shortly
	Martin Street	100,000	119,000	100,000	113,000	113	Completed	N/A	Completed	Completed	Completed	Lie withdrawn - new DA to be loaged shortly
	Newport Street Heavy Patching	40,000	(40,000)	0.000	110,000	100	N/A	N/A	In-house	N/A	N/A	Funding transferred
	Park Lane and Mackney Lane	40,000	698,000	698,000	710,000	102	Completed	N/A	Completed	01-Oct-10	31-May-11	Park fence to be completed
	River & Cherry St Roundabout	994,000	(994,000)	030,000	7 10,000	100	Deferred	N/A	In-house	N/A	N/A	Project dependent on Section 94 contributions collected
	River Street	60,000	(334,000)	60,000	0	0	Completed	N/A	In-house	01-May-11	30-Jun-11	Troject dependent on economic recinalisations conceived
2051.3401	Riverview Avenue	00,000	100,000	100,000	101,000	101	Completed	N/A	Completed	Completed	Completed	
2007.3401.	Sth Cross Dr/ Nth Ck Rd Roundabout	0	437,800	437,800	447,400	102	Completed	N/A	Completed	Completed	Completed	
	Swift Street (Norton to Owen)	160,000	0	160,000	141,000	88	Completed	N/A	Completed	Completed	Completed	
	Unnamed Lane Alstonville CBD	0	12,000	12,000	0	0	Completed	N/A	In-house	06-Jun-11	30-Sep-11	To be completed in conjunction with Alstonville north side
	Wardell Road / Amber Place	0	73,000	73,000	0	0	Completed	N/A	In-house	04-Apr-11	30-Jun-11	,
	Wollongbar Link Rd - Plateau Drive	2,800,000	265,500	3,065,500	270,800	9	Completed	Completed	Completed	01-Jul-10	31-Dec-11	Intersection works completed - Tender awarded for balance
	Sub Total	8,845,000		10,097,500		24						
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,,	,,	_,,							
	Rural Roads								20			
	Midgen Flat Road	250,000	184,000	434,000	800	0	Completed	N/A	In-house	18-Jun-11	11-Aug-11	
	North Teven Road Stage 4	110,000	CARROLL STREET, STREET		494,000	99	Completed	N/A	Completed	Completed	Completed	
	Pearces Ck / Rifle Range Rds Intersect	0	4,700	4,700	8,000	170	Completed	N/A	Completed	Completed	Completed	
	Pimlico Riverbank Road	110,000	0	110,000	0	0	N/A	N/A	In-house	01-Aug-11	31-Aug-11	
	Pimlico Road	150,000	(100,000)	50,000	0	0	N/A	N/A	In-house	12-Jul-11	31-Aug-11	
	Rifle Range Road (Seg 225)	104,000		104,000	194,000	187	N/A	N/A	In-house	01-Mar-11	30-Apr-11	
	Rifle Range Road (Seg 227)	118,000	0	118,000	4,000	3	Completed	N/A	In-house	01-Mar-11	30-Apr-11	
040.3401.	River Drive	120,000	0		80,000	67	N/A	N/A	In-house	01-Jun-11	31-Jul-11	
2017.3401.	Ross Lane / Coast Rd Intersection	0	170,800	170,800	170,800	100	Completed	N/A	Completed	Completed	Completed	
	Tintenbar / Friday Hut Road Intersection	0	52,300	52,300	0	0	N/A	N/A	In-house	28-Apr-11	30-Jun-11	
	Uralba Rd Heavy Patching	19,000	(19,000)	0	0	100	N/A	N/A	In-house	N/A	N/A	Funding transferred
	Sub Total	981,000	683,800	1,664,800	951,600	57						

		Estimate	Approved		Expended to date	%			Milestone Da	ites		
Reference	Project Description	2010/11	Variations			Expended	Design	Consent	Procurement	Commence	Completion	Status
1010101100												
	Bridges											
2046.3401	Cumbalum Bridge Approaches	0	115,000	115,000	110,600	96	Completed	N/A	Completed	Completed	Completed	
2022.3401.	Gibson Creek Bridge Eltham Road	0	100,000	100,000	0	0	Completed	N/A	01-May-11	30-Jun-11	30-Sep-11	Design and construction tender to be called May
2021.3401.	Teven Bridges	0	3,855,300	3,855,300	2,439,000	63	Completed	Completed	Completed	01-Jul-10	30-Jun-11	Construction well advanced through external contractor
2023.3401	Yellow Creek Bridge	0	133,000	133,000	0	0	Completed	Completed	01-May-11	30-Jun-11	30-Sep-11	Re-tender proposed with Gibson Creek Bridge
2023.3401	Sub Total	0	4,203,300		2,549,600	61	Completed	Completed	or may in	oo ouii 11	ос сор	The tender proposed man ember error arrange
	Sub Total	"	4,203,300	4,203,300	2,545,000	٠.						
	Ancillary Transport Services											
2028.2500.	Alstonville Town Centre	1,000,000	1,471,300	2,471,300	1,160,400	47	Completed	N/A	In-house	07-Jun-10	30-Sep-11	Subject to by-pass opening date
	Ballina Town Centre	4,000,000	(3,977,500)	22,500	1,100,400	0	Reviewed	N/A	Uncertain	Uncertain	Uncertain	Project deferred to 2011/12
2031.2500.		4,000,000		1,055,400	277,400	26	Completed	N/A	In-house	01-Jul-10	30-Sep-11	1 Toject deferred to 2011/12
2029.4400.	Wardell Town Centre	0	1,055,400			53	AND DESCRIPTION OF THE PERSON	Completed	N/A	Completed	Completed	
THE RESERVE AND THE PERSON NAMED IN	Lake Ainsworth Car Park	40,000	220,000	220,000	116,400	Control of the Contro	Completed	and the contract of the contract of		The said of the sa	30-Jun-11	
2030.4409.	Street Lighting Upgrades	40,000	0	,	0	0	Completed	N/A	01-May-11	01-May-11	30-Jun-11	
	Sub Total	5,040,000	(1,230,800)	3,809,200	1,554,200	41					=	
	Footpaths and Cycleways			100 000		Principal desired for an extension of	0 11			0 111	0 1111	
	Park Lane	0	130,000	130,000	53,200	41	Completed	N/A	In-house	Completed	Completed	
2024.4349.	Kerr Street to Regatta Avenue	0	300,000	300,000	0	0	Completed	Completed	In-house	27-Apr-11	Uncertain	
2024.4350.	Pat Morton to Lennox Head	0	400,000	400,000	436,200	109	Completed	Completed	In-house	01-Nov-10	Uncertain	Finalisation now on hold due to land slip
2024.4363.	North Ck Rd - Palisade to Amber Drive	130,000	(30,000)	100,000	0	0	On-going	30-Jun-11	In-house	Uncertain	Uncertain	Forms part of coastal path works - next stage is for consent
2024.4364.	PAMP Unallocated	60,000	0	60,000	0	0	Uncertain	N/A	In-house	Uncertain	Uncertain	Review of PAMP completed - Works to be matched to grant
2024.4366.	Coastal Shared Path (Specific Grant)	0	33,200	33,200	3,300	10	On-going	Uncertain	In-house	Uncertain	Uncertain	Forms part of coastal path design works
2024.4367.	Ballina CBD Shared Path Investigation	0	32,000	32,000	0	0	Completed	N/A	In-house	N/A	N/A	Designs finalised - Forwarded to Dept of Planning
2024.4368.	PAMP Study	0	23,400	23,400	19,000	81	Completed	N/A	Completed	Completed	Completed	
2024.4370.	Fox Street - Kerr to Temple Streets	0	20,500	20,500	0	0	N/A	N/A	In-house	04-Jul-11	30-Sep-11	
2024.4371.	Kim Court	0	6,300	6,300	0	0	N/A	N/A	In-house	04-Jul-11	30-Sep-11	
2024.4374.	Wardell Road Plaza to Eliz Brown Park	20,000	0	20,000	400	2	N/A	N/A	In-house	04-Jul-11	30-Sep-11	
2024.4375.	Green Street Hwy to Commercial Road	0	20,000	20,000	300	2	N/A	N/A	In-house	04-Jul-11	30-Sep-11	
2024.4376.	North Ck Rd - Tara Downs to Palisade	35,000	63,000	98,000	0	0	N/A	N/A	In-house	Uncertain	Uncertain	Forms part of coastal path works - next stage is for consent
2024.4378.	Ballina CBD to Quays Drive	0	200,000	200,000	131,800	66	Completed	N/A	In-house	31-Jan-11	30-Apr-11	In progress
2024.4379.	Moon Street Pavers	0	17,000	17,000	0	0	N/A	N/A	In-house	04-Jul-11	30-Sep-11	
2024.4382.	Green Street Footpath	0	0	0	0	100	N/A	N/A	N/A	N/A	N/A	
2024.4383.	Coastal Shared Path	535,000	(305,000)	230,000	3,500	2	31-Mar-11	30-Jun-11	In-house	Uncertain	Uncertain	Forms part of coastal path works - next stage is for consent
2024.4384.	Ped Refuge - Cherry / River Streets	0	0	0	100	100	Completed	N/A	Completed	Completed	Completed	
2024.4386.	Ped Refuge - West Ballina	0	0	0	9,000	100	Completed	N/A	Completed	Completed	Completed	
2024.4389.	Burns Point Ferry Rd - H'way to Kalinga	0	20,000	20,000	0,000	0	NA	NA	NA	04-Jul-11	30-Sep-11	
2024.4309.	Sub Total	780,000	930,400		656,800	38						
	Sub Total	700,000	000,400	1,7 10,400	000,000							
	Water Transport											
2200 2485		0	50,000	50,000	52,200	104	Completed	Completed	Completed	Completed	Completed	Project completed
2200.3465	Ferry Ramp Refurbishment	0	75,000	75,000	36,000	48	Completed		Completed	01-Apr-11	30-Jun-11	1 Tojos compoted
	Emigrant Creek Boat Ramp	0			30,000	0	28-Feb-11	Uncertain	Uncertain	Uncertain	Uncertain	Design in progress with Wardell Town Centre
	Wardell Boat Ramp	0	5,000	5,000	0					Uncertain	Uncertain	Design in progress with vvaluell rown centre
	South Ballina Boat Ramp	0	5,000	5,000	0	0	28-Feb-11	Uncertain	Uncertain			Project completed Costs outstanding
2200.4051.	Fishery Creek Boat Ramp Car Park	0	9,300	9,300	0	0	Completed	Completed	Completed	Completed	Completed	Project completed. Costs outstanding Licence application being prepared to submit to LPMA
2200.4051.	Fawcett Park Pontoon	0	55,000 199,300		88,200	0	Completed	30-Jun-11	31-Aug-11	30-Sep-11	31-Dec-11	Licence application being prepared to submit to LPINIA

		Estimate	Approved	Latest	Expended	_ %			Milestone Da			
Reference	Project Description	2010/11	Variations	Estimate	to date	Expended	Design	Consent	Procurement	Commence	Completion	Status
	Open Spaces and Reserves											
205.5483.	Meldrum Park - Play Equipment	0	25,000	25,000	24,000	96	Completed	N/A	Completed	Completed	Completed	
205.5484.	Elizabeth Brown Park - Stage Two	78,000	(3,000)	75,000	49,400	66	Completed	N/A	Completed	06-Sep-10	30-Apr-11	Majority of works completed with BBQ still to be installed
	Crane Street War Memorial	0	50,000	50,000	1,500	3	Completed	N/A	N/A	01-May-11	31-Jul-11	Dependent on consultation with RSL
	Pat Morton Headland - Stairs	20,000	197,000	217,000	102,900	47	Completed	Completed	28-Feb-11	01-Mar-11	30-Jun-11	Works underway
205.5491.	Elizabeth Brown Park - Stage One	0	36,500	36,500	35,700	98	Completed	N/A	Completed	Completed	Completed	
205.5493.	Westland Park - Play Equipment	22,000	72,000	94,000	92,700	99	Completed	N/A	Completed	Completed	Completed	
205.5495.	Fitzroy Park - Play Equipment	0	74,800	74,800	74,900	100	Completed	N/A	Completed	Completed	Completed	
205.5496.	Catherine Crescent - Play Equipment	0	47,000	47,000	45,400	97	Completed	N/A	Completed	Completed	Completed	
205.5498.	Lennox Foreshore - Masterplan	0	55,000	55,000	5,000	9	31-Oct-10	N/A	01-May-11	01-May-11		Master Plan adopted - Works priorities to be finalised
205.5516.	Ballina Skate Park - Shade Shelters	30,000	0	30,000	0	0	31-Oct-10	N/A	01-May-11	01-Mar-11	30-Jun-11	Currently seeking quotes from suppliers
	Sub Total	150,000	554,300	704,300	431,500	61						
	Public Cemeteries		01.000	04 000	00 000	100	0 111	21/2	0	0	0	
	Ride on Mower	0	21,000	21,000	AND ADDRESS OF THE OWNER, WHEN THE PARTY OF	100	Completed Completed	N/A N/A	Completed	Completed	Completed	Quotations to be called shortly
210.6024.	Alstonville Niche Wall	0	100,000	100,000	20,900	0 17	Completed	IN/A	01-Apr-11	01-May-11	30-Jun-11	Quotations to be called shortly
	Sub Total	"	121,000	121,000	20,900	17	1					
	Sporting Fields											
212.6273.	Hill Park - Sight Screens	اه	10,000	10,000	0	0	Completed	N/A	31-Mar-11	01-Apr-11	30-Jun-11	Designs being developed
	Fripp Oval - Cricket Nets	15,000	10,000	15,000	26,500	177	Completed	N/A	Completed	Completed	Completed	Dodgilo boling do tolopod
	Saunders Oval - Extension - Lights	0	90,200	90,200	92,700	103	Completed	N/A	Completed	Completed	Completed	
	Williams Reserve - Amenities	0	32,000	32,000	0	0	Completed	N/A	External	01-Apr-11		Project co-ordinated by Lennox Head Combined Sports
	Saunders Oval - Extension	0	196,400	196,400	0	0	28-Feb-11	N/A	Uncertain	Uncertain		Finalisation of land swap with TAFE is delaying project
212.6281.	Kingsford Smith - Hockey Field	0	750,000	750,000	843,700	112	Completed	Completed	Completed	01-Sep-10	30-Apr-11	Project co-ordinated by Ballina Hockey Club
212.6283.	Kingsford Smith - Fencing	0	6,300	6,300	4,100	65	Completed	N/A	Completed	Completed	Completed	
212.6286	Quays Reserve - Amenities	15,000	15,000	30,000	33,600	112	Completed	N/A	Completed	Completed	Completed	
212.6287	Quays Reserve - Lights	85,000	0	85,000	83,100	98	Completed	N/A	Completed	Completed	Completed	
2212.6288	Fripp Oval - Lights	0	185,000	185,000	8,500	5	Completed	N/A	Completed	01-Mar-11	30-Jun-11	Tender accepted at March meeting
2212.6296	Skennars Head - Cricket Nets	0	38,000	38,000	38,000	100	Completed	N/A	Completed	Completed	Completed	
2212.6297	Williams Reserve - Cricket Nets	15,000	(3,000)	12,000	12,000	100	Completed	N/A	Completed	Completed	Completed	
2212.6298	Kingsford Smith - Electricity Upgrade	0	10,000	10,000	17,900	179	Completed	N/A	Completed	Completed	Completed	Forms part of synthetic hockey field installation
	Sub Total	130,000	1,329,900	1,459,900	1,160,100	79						
	Swimming Pools	40,000		40.000	5 500		N1/A	N/A	04 lan 44	24 lan 44	04 lan 44	
220.6450.	Alstonville - Plant Room / Gas Heater	10,000 10,000	0	10,000 10,000	5,500 5,500	55 55	N/A	IN/A	31-Jan-11	31-Jan-11	31-Jan-11	
	Sub Total	10,000	۷	10,000	5,500	55						
	Fleet and Plant											
215 6442	Vehicle Changeovers & Purchases	568,600	700,000	1,268,600	577,000	45	N/A	N/A	On-going	On-going	30-Jun-11	
	Plant Management Software	300,000	700,000	1,200,000	377,000	100	N/A	N/A	N/A	N/A	N/A	
213.0440.	Sub Total	568,600	700,000	1,268,600	577,000	45	18//5	IV/A	14//	TV//A	IN/A	
	Sub Total	300,000	700,000	1,200,000	377,000	40						
	Rural Fire Service		2									
224.1818.	Lennox Head Station	l ol	12,000	12,000	2,600	22	N/A	N/A	On-going	On-going	On-going	Minor works to assist with current location
	Newrybar Fire Station	l ol	237,000	237,000	0	0	Completed	31-Jul-11	30-Sep-11	01-Oct-11		Change in category of community land on exhibition
	Sub Total	0	249,000	249,000	2,600	1			·			·
	Waste Management											
	Stormwater Pond	0	10,000	10,000	11,100	111	Completed	N/A	Completed	Completed	Completed	
	Waste Centre - Solar Panels	0	40,000	40,000	0	0	Completed	N/A	01-May-11	01-Jun-11	30-Jun-11	
	Leachate Pumps	0	57,000	57,000	0	0	Completed	N/A	01-May-11	01-Jun-11	30-Jun-11	
	Organics Processing Pad	0	15,000	15,000	0	0	31-May-11	N/A	31-May-11	01-Jun-11	30-Jun-11	
	Chemical Storage Area	0	21,000	21,000	0	0	31-May-11	N/A	31-May-11	01-Jun-11	30-Jun-11	
	Cover Recycling Area	1 200 200	56,000	56,000	0	0	31-May-11	N/A	31-May-11	01-Jun-11	30-Jun-11	Tondor enceification finalised
230.7404.	Plant Replacement	1,200,000		900,000	11 100	0	Completed	N/A	01-Jun-11	01-Aug-11	UT-Aug-TT	Tender specification finalised
	Sub Total	1,200,000	(101,000)	1,099,000	11,100	7						
	Total Civil Samilaca Cusum	19 002 000	0.406.000	27 500 000	10 407 200	38%						
	Total - Civil Services Group	18,092,800	9,490,000	21,588,800	10,407,200	30%						
						49%						

Operational Plan Review Capital Expenditure - Water Operations as at 31 March 2011

		Estimate	Approved	Latest	Expended to date	% Expended			Milestone Da	tes		
Reference	Project Description	2010/11	Variations	Estimate			Design	Consent	Procurement	Commence	Completion	Status
	Main Renewals											
7000.3836.	Main Renewals - Miscellaneous	200,000	110,000	310,000	161,900	52	Completed	N/A	30-Apr-11	01-May-11	30-Jun-11	
000.3862.	Main Renewals - Marom Creek	0	65,000	65,000	0	0	Completed	On hold	Uncertain	Uncertain	Uncertain	Work is related to fluoridation plant and therefore on hold
001.3865.	Pacific Pines Reservoir	2,217,000	(2,217,000)	0	0	100	28-Feb-11	N/A	31-Mar-11	31-May-11	30-Jun-12	This project has been replaced by Kings Court.
	Pumping Stations											
005.3870.	Pump St Basalt Court HLZ Booster	160,000	(160,000)	0	0	100	Uncertain	N/A	Uncertain	Uncertain	Uncertain	Need for works under review
005.3872.	Pump St Pacific Pines HLZ Booster	110,000	(110,000)	0	0	100	Completed	N/A	Uncertain	Uncertain	Uncertain	Project is on hold as land in receivership
005.3874.	Pump St Ballina Heights HLZ Booster	70,000	(70,000)	0	0	100	28-Feb-11	N/A	31-Mar-11	31-May-11	30-Jun-12	Currently in the early EOI / tender phase
	Trunk Mains											
006.3882.	Trunk Mains - WD09 Pacific Pines	240,000	(240,000)	0	0	100	Uncertain	N/A	Uncertain	Uncertain	Uncertain	Land in receivership - Works transferred to 2011/12
006.3884.	Trunk Mains - WD17 Wollongbar	130,000	0	130,000	106,000	82	Completed	N/A	In-house	01-Nov-10	30-Apr-11	
006.3885.	Trunk Mains - WD18 Wollongbar	210,000	0	210,000	0	0	Completed	N/A	31-Dec-10	01-Feb-11	30-Sep-11	Works will be completed as part of Link Road Project
006.3892.	Trunk Mains - WD27 Lennox Head	60,000	(60,000)	0	0	100	Uncertain	N/A	Uncertain	Uncertain	Uncertain	Works transferred to 2011/12
006.3893.	Trunk Mains - WD36 North Ballina	0	34,400	34,400	31,100	90	Completed	N/A	Completed	Completed	Completed	
006.3895.	Trunk Mains - WD30 North Ballina (2)	0	600	600	600	100	Completed	N/A	Completed	Completed	Completed	
	Other											
002.3863.	Telemetry	0	79,000	79,000	10,100	13	Completed	N/A	In-house	On-going	On-going	On-going improvements to system
002.3864.	Water Generator - Marom Creek	0	15,000	15,000	8,200	55	Completed	N/A	Completed	Completed	Completed	
7008.3901.	Plant Changeovers	50,000	0	50,000	67,100	134	Completed	N/A	Completed	Completed	Completed	
	TOTAL - WATER OPERATIONS	3,447,000	(2.553.000)	894,000	385,000	43%						

Operational Plan Review Capital Expenditure - Sewer Operations as at 31 March 2011

		Estimate	Approved	Latest	Expended	%			Milestone Date	es		
Reference	Project Description	2010/11	Variations	Estimate	to date	Expended	Design	Consent	Procurement	Commence	Completion	Status
		1.										
	Wastewater Strategy - Technical Consult			000 000			N1/A	NI/A	O a manufacta at	0	On agina	
The second secon	Recycled Water Distn System - Design	150,000	50,000	200,000	0	0	N/A	N/A	Completed	On-going	On-going	
7510.4971.	Technical Consultancies - Project Mgmt	50,000	(40,000)	10,000	0	0	N/A	N/A	Completed	On-going	On-going	
	Ballina Wastewater Treatment Plant						-					
7504.4882.	Project Management	1,000,000	140,000	1,140,000	527,900	46	N/A	N/A	Completed	01-Apr-11	31-Dec-12	
	Concept and Detailed Design	400,000	54,000	454,000	93,300	21	N/A	N/A	Completed	01-Apr-11	31-Dec-12	
	Upgrade Contract	20,000,000	(16,471,000)	3,529,000	48,300	1	Completed	Completed	Completed	01-Apr-11	31-Dec-12	Contract awarded
	Lennox Head Wastewater Treatment Plai	l nt										
7504 4007		30,000	70,000	100,000	67.800	68	N/A	N/A	Completed	01-Apr-11	31-Dec-12	
7504.4887.	Project Management	5,600,000	(1,824,000)	3,776,000	3,033,000	80	Completed	Completed	Completed	01-Apr-11	31-Dec-12	Contract awarded
	Optimisation Upgrade Contract			170,000	3,033,000	0	N/A	N/A	Completed	01-Apr-11	31-Dec-12	Outliant awarded
	Concept Design Finalisation	100,000	70,000		0						31-Dec-12	
	Detailed Design	100,000	0	100,000	0	0	N/A	N/A	Completed	01-Apr-11		Contract awarded
7510.4974.	Capacity Upgrade Contract	50,000	243,000	293,000	0	0	Completed	Completed	Completed	01-Apr-11	31-Dec-12	Contract awarded
	Urban Dual Reticulation Program											
7508.4933.	UOS/ UDR Dist Systems Ballina Lennox	2,700,000	(2,700,000)	0	42,200	100	Completed	N/A	31-Mar-11	01-Jun-11	31-Dec-11	
7508.4935.	Land Acquisition - Ballina Heights	1,400,000	(300,000)	1,100,000	0	0	N/A	N/A	01-Mar-10	01-Mar-10	Uncertain	Report to April Council meeting
7508.4938.	Dual Retic Reservoir Basalt Court	1,100,000	(1,100,000)	0	0	100	N/A	N/A	N/A	N/A	N/A	Project replaced by Kings Court
	Recycled Water Implementation - Open S	Page Bours										
			(40,000)	160,000	121,400	76	Completed	N/A	Completed	01-Nov-10	31-May-11	
	Kingsford Smith Sports Fields	200,000		60,000	121,400	0	Completed	N/A	Completed	01-Nov-10	31-May-11	
	Skennars Head Sports Fields	100,000	(40,000)		0 200			N/A N/A	Completed	01-Nov-10	31-May-11	
	Saunders and Fripp Oval Sports Fields	200,000	(95,000)	105,000	2,300	2	Completed		and the second s			
	Chickiba Sports Fields	100,000	(20,000)	80,000	2,000	3	Completed	N/A	Completed	01-Nov-10	31-May-11 31-May-11	
	Gap Road Sports Fields	100,000	(35,000)	65,000	5,600	9	Completed	N/A	Completed	01-Nov-10		,
	Central System	300,000	(125,000)	175,000	3,400	2	Completed	N/A	Completed	01-Nov-10	31-May-11	
7508.4932.	Delivery Design for Irrigation	50,000	(50,000)	0	0	100	N/A	N/A	N/A	N/A	N/A	
7508.4943.	Ballina Heights Sports Field Irrigation	0	329,500	329,500	340,800	103	Completed	N/A	Completed	Completed	Completed	
	Main Renewals											
7500	Sewer Mains Renewals	200,000	0	200,000	0	0	N/A	N/A	As Required	Various		Contingency
7508.4939.	Inflow & Infiltration Program Contract	0	300,000	300,000	0	0	N/A	N/A	Uncertain	Uncertain	Uncertain	Contractual issues
	Inflow & Infiltration Project Management	0	20,000	20,000	13,900	70	N/A	N/A	Uncertain	Uncertain	Uncertain	
	Plant and Equipment											
		50,000	25,500	75,500	18.200	24	N/A	N/A	01-Mar-11	01-Mar-11	30-Jun-11	
7512.4985.	Plant Changeovers	50,000	25,500	75,500	10,200	24	IN/A	IN/A	O I-Iviai-11	VI-IVIGI-11	OU-JUII-11	
	Other											
7510.4963.	Backlog Program - Precinct Six	0	20,000	20,000	7,400	37	Completed	N/A	Completed	01-Jul-10	30-Jun-11	
	Telemetry Installation		120,000	120,000	71,300	59	N/A	N/A	Completed	On-going	On-going	

Operational Plan Review Capital Expenditure - Sewer Operations as at 31 March 2011

		Estimate	Approved	Latest	Expended to date	%			Milestone Date	es		
Reference	Project Description	2010/11	Variations	Estimate		Expended	Design	Consent	Procurement	Commence	Completion	Status
	Pumping Stations											
502.4835.	SP 3001 Upgrade - Byron Street	580,900	(580,900)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4836.	SP 3002 Emerg Storage - Rutherford St	85,300	(85,300)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4837.	SP 2309 Emerg Storage - Anderson St	74,700	(74,700)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4838.	SP 3101 Emerg Storage - Skennars Hd Rd	0	0	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4839.	SP 4106 Rising Main - Kays Lane	16,600	(16,600)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4840.	SP 3101 Upgrade - Skennars Hd Rd	113,900	(113,900)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4841.	SP 4106 Upgrade - Kays Lane	21,800	(21,800)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4842.	SP 2001 Line Well - Swift Street	0	0	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4843.	SP 2301 Upgrade - Angels Beach Dr	116,200	(116,200)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
502.4844.	SP 2002 Upgrade Pumps	45,000	0	45,000	31,300	70	N/A	N/A	Completed	Completed	Completed	
02.4845.	SP 2012 Upgrade Pumps	40,000	0	40,000	27,800	70	N/A	N/A	Uncertain	Completed	Completed	
02.4846.	SP 2009 Upgrade Pumps	50,000	0	50,000	34,800	70	N/A	N/A	Uncertain	Completed	Completed	
02.4847.	SP 2202 Upgrade - Racecourse Road	0	46,500	46,500	32,300	69	N/A	N/A	Uncertain	Completed	Completed	
02.4848.	SP 2205 Upgrade - Piper Drive	46,500	0	46,500	32,300	69	N/A	N/A	Uncertain	Completed	Completed	
02.4849.	SP 2206 Upgrade - Dehavilland Drive	0	45,200	45,200	32,300	71	N/A	N/A	Uncertain	Completed	Completed	
02.4850.	SP 2207 Upgrade - Southern Cross Dr	69,700	0	69,700	48,500	70	N/A	N/A	Uncertain	Completed	Completed	
02.4851.	SP 2210 Upgrade - Whiting Way	0,700	93,000	93,000	64,700	70	N/A	N/A	Uncertain	Completed	Completed	
02.4852.	SP 4002 Upgrade - Coral Street	29,000	00,000	29,000	20,100	69	N/A	N/A	Uncertain	Completed	Completed	
502.4853.	SP 4002 Opgrade - Colai Street SP 4004 Emerg Storage - Granada Place	81,300	(81,300)	20,000	20,100	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
		35,000	(35,000)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
02.4854.	SP 4003 Storage Capacity Upgrade	673,700	(658,700)	15,000	3,600	24	Completed	Completed	31-Dec-10	31-Jan-11	30-Jun-11	Dolonou to 2011/12
02.4857.	Wollongbar Expansion No 1	441,900	(441,900)	15,000	3,000	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
02.4858.	Wollongbar Expansion No 2	The same of the sa		507,000	219,100	43	N/A	N/A	Completed	01-Nov-10	31-May-11	Deletied to 2011/12
02.4859.	SP 3107 Upgrade - Seamist	120,000	387,000 147,000	227,500	3,400	1	N/A	N/A	Completed	01-Nov-10	31-May-11	
02.4860.	SP 3107 Emerg Storage - Seamist	80,500		227,500	3,400	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
02.4861.	SP 2306 Emerg Storage - Serpentine	51,000	(51,000)	0	0					N/A	N/A	Deferred to 2011/12
02.4862.	SP 2309 Upgrade - Anderson St	74,100	(74,100)	0	0	100	N/A	N/A	N/A		N/A	Deferred to 2011/12
502.4863.	SP 2312 Pump Capacity Upgrade	45,000	(45,000)	0	0	100	N/A	N/A	N/A	N/A	N/A N/A	Deferred to 2011/12 Deferred to 2011/12
502.4864.	SP 2313 Storage Capacity Upgrade	35,000	(35,000)	0	0	100	N/A	N/A	N/A	N/A	N/A N/A	
502.4866.	SP 2013 Upgrade - Skinner Street	0	0	0	0	100	N/A	N/A	N/A	N/A	THE REAL PROPERTY AND PERSONS ASSESSMENT AND PARTY.	Deferred to 2011/12
502.4867.	River Oakes Pump Station	0	350,000	350,000	259,000	74	Completed	N/A	Completed	Completed	Completed	
	Tours la Marine											
	Trunk Mains	470.000	(470,000)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
06.4894.	SP 2001 Rising Main Rehabilitation	173,300	(173,300)	0	0	100	N/A N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
506.4899.	Wollongbar Gravity Trunk Main A1	43,800	(43,800)	0	0	100			N/A N/A	N/A	N/A	Deferred to 2011/12
606.4900.	Wollongbar Gravity Trunk Main B2	19,400	(19,400)	0	0	100	N/A	N/A		N/A	N/A	Deferred to 2011/12
606.4901.	Wollongbar Gravity Trunk Main B3	37,900	(37,900)	0	0	100	N/A	N/A	N/A			
506.4902.	Wollongbar Gravity Trunk Main B4	13,600	(13,600)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
506.4903.	Wollongbar Gravity Trunk Main B5	23,800	(23,800)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
00 4004	Wollongbar Expansion Stage 2	0	0	0	0	100	N/A	N/A	N/A	N/A		Deferred to 2011/12
										ALLA		
506.4905.	Wollongbar Expansion Stage 3	30,000	(30,000)	0	0	100	N/A	N/A	N/A	N/A	N/A	Deferred to 2011/12
506.4905. 506.4906.	Wollongbar Gravity Mains B6/7/8/9/10	196,900	(96,900)	0 100,000		100 96	N/A Completed	N/A	Completed	Completed	Completed	Deletted to 2011/12
506.4905. 506.4906.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist	196,900 34,900	(96,900) 40,100	0 100,000 75,000	96,000 58,000	100 96 77	N/A Completed Completed	N/A N/A	Completed Completed	Completed Completed	Completed Completed	
506.4905. 506.4906. 506.4907. 506.4908.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist	196,900	(96,900) 40,100 (27,400)	75,000 0	58,000 0	100 96 77 100	N/A Completed Completed N/A	N/A N/A N/A	Completed Completed N/A	Completed Completed N/A	Completed Completed N/A	Deferred to 2011/12
506.4905. 506.4906. 506.4907. 506.4908.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main	196,900 34,900	(96,900) 40,100 (27,400) 100,000	75,000 0 100,000		100 96 77 100 3	N/A Completed Completed N/A Completed	N/A N/A N/A N/A	Completed Completed N/A Uncertain	Completed Completed N/A Uncertain	Completed Completed N/A Uncertain	
506.4905. 506.4906. 506.4907. 506.4908. 506.4909.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist	196,900 34,900	(96,900) 40,100 (27,400) 100,000 116,200	75,000 0 100,000 116,200	58,000 0	100 96 77 100 3 0	N/A Completed Completed N/A Completed Completed	N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 31-Jan-11	Completed Completed N/A Uncertain 01-Mar-11	Completed Completed N/A Uncertain 30-Jun-11	Deferred to 2011/12
606.4905. 606.4906. 606.4907. 606.4908. 606.4909. 606.4910.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main	196,900 34,900 27,400 0	(96,900) 40,100 (27,400) 100,000	75,000 0 100,000	58,000 0 2,500 0	100 96 77 100 3 0	N/A Completed Completed N/A Completed Completed Completed	N/A N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 31-Jan-11 Completed	Completed Completed N/A Uncertain 01-Mar-11 01-Aug-10	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11	Deferred to 2011/12
06.4905. 06.4906. 06.4907. 06.4908. 06.4909. 06.4910.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge	196,900 34,900 27,400 0	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000	75,000 0 100,000 116,200 88,200 58,000	58,000 0 2,500 0 0 54,000	100 96 77 100 3 0	N/A Completed Completed N/A Completed Completed	N/A N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 31-Jan-11 Completed Completed	Completed Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed	Deferred to 2011/12
06.4905. 06.4906. 06.4907. 06.4908. 06.4909. 06.4910. 06.4911. 06.4912.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main	196,900 34,900 27,400 0 0	(98,800) 40,100 (27,400) 100,000 116,200 88,200	75,000 0 100,000 116,200 88,200	58,000 0 2,500 0	100 96 77 100 3 0 0 93 64	N/A Completed Completed N/A Completed Completed Completed	N/A N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 31-Jan-11 Completed	Completed Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11	Deferred to 2011/12 Works tied up with Hutley Drive approvals
06.4905. 06.4906. 06.4907. 06.4908. 06.4909. 06.4910. 06.4911. 06.4913.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim	196,900 34,900 27,400 0 0	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000	75,000 0 100,000 116,200 88,200 58,000	58,000 0 2,500 0 0 54,000	100 96 77 100 3 0 0 93 64 100	N/A Completed N/A Completed N/A Completed Completed Completed Completed	N/A N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 31-Jan-11 Completed Completed	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12
06.4905. 06.4906. 06.4908. 06.4909. 06.4910. 06.4911. 06.4912. 06.4913. 06.4914.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency	196,900 34,900 27,400 0 0	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000	75,000 0 100,000 116,200 88,200 58,000	58,000 0 2,500 0 0 54,000	100 96 77 100 3 0 0 93 64	N/A Completed Completed N/A Completed Completed Completed Completed Completed Completed	N/A N/A N/A N/A N/A N/A N/A N/A N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A	Completed Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11	Deferred to 2011/12 Works tied up with Hutley Drive approvals
606.4905. 606.4906. 606.4908. 606.4909. 606.4910. 606.4911. 606.4913. 606.4914. 606.4915.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A	196,900 34,900 27,400 0 0 0 0	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000	75,000 0 100,000 116,200 88,200 58,000	58,000 0 2,500 0 0 54,000	100 96 77 100 3 0 0 93 64 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12
606.4905. 606.4906. 606.4908. 606.4909. 606.4911. 606.4911. 606.4913. 606.4914. 606.4915. 606.4916.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main A	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A 30-Jun-11 N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12 Deferred to 2011/12 Deferred to 2011/12
506.4905. 506.4906. 506.4908. 506.4909. 506.4911. 506.4911. 506.4913. 506.4914. 506.4915. 506.4916.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main A2 Wollongbar Exp Trunk Main B	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A Completed N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A 28-Feb-11	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A N/A 01-Mar-11	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A 30-Jun-11	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12 Deferred to 2011/12
506.4905. 506.4906. 506.4908. 506.4909. 506.4911. 506.4912. 506.4913. 506.4914. 506.4915. 506.4915. 506.4917.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main A2 Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B	196,900 34,900 0 27,400 0 0 0 0 11,700 83,300 23,700 72,000	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A N/A N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A 28-Feb-11 N/A N/A N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A N/A 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A 30-Jun-11 N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12 Deferred to 2011/12 Deferred to 2011/12
506.4905. 506.4906. 506.4908. 506.4910. 506.4911. 506.4913. 506.4914. 506.4915. 506.4915. 506.4918. 506.4919.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main A2 Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B1 Wollongbar Exp Trunk Main B7	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700 72,000 18,500	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000) (18,500)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A N/A N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A N/A N/A N/A N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A N/A N/A N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12 Deferred to 2011/12 Deferred to 2011/12 Deferred to 2011/12
606.4905. 606.4906. 606.4908. 606.4910. 606.4911. 606.4913. 606.4914. 606.4915. 606.4915. 606.4917. 606.4918. 606.4919. 606.4920.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B1 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B7	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700 72,000 18,500 34,400	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000) (18,500) (34,400)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A N/A N/A N/A N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A N/A N/A N/A N/A N/A N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A N/A N/A N/A N/A N/A N/A N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A N/A N/A N/A N/A N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12
506.4905. 506.4906. 506.4908. 506.4910. 506.4911. 506.4912. 506.4914. 506.4915. 506.4915. 506.4917. 506.4918. 506.4919. 506.4920. 506.4921.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B1 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B11 Wollongbar Exp Trunk Main B11 Wollongbar Exp Trunk Main B11	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700 72,000 18,500 34,400 47,200	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000) (18,500) (34,400) (47,200)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100 100 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A N/A N/A N/A N/A N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A N/A N/A N/A N/A N/A N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12
506.4904. 506.4905. 506.4906. 506.4908. 506.4909. 506.4911. 506.4911. 506.4914. 506.4915. 506.4915. 506.4918. 506.4918. 506.4919. 506.4922.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B1 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B11 Wollongbar Exp Trunk Main B12 Wollongbar Exp Trunk Main B12 Wollongbar Exp Trunk Main B13	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700 72,000 18,500 34,400 47,200 23,600	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000) (18,500) (34,400) (47,200) (23,600)	75,000 0 100,000 116,200 88,200 58,000 46,000 0 93,000 0 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100 100 100 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A	Completed Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12
506.4905. 506.4906. 506.4908. 506.4910. 506.4911. 506.4913. 506.4914. 506.4915. 506.4915. 506.4917. 506.4918. 506.4919. 506.4920.	Wollongbar Gravity Mains B6/7/8/9/10 SP3106 to SP3107 Main - Seamist SP3107 Rising Main - Seamist Hutley Drive Parallel Main Rising Main Skennars Ridge River Oakes Gravity Main River Oakes Rising Main Wollongbar Expansion Prelim Wollongbar Expansion Contingency Wollongbar Exp Trunk Main A Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B Wollongbar Exp Trunk Main B1 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B7 Wollongbar Exp Trunk Main B11 Wollongbar Exp Trunk Main B11 Wollongbar Exp Trunk Main B11	196,900 34,900 27,400 0 0 0 0 0 11,700 83,300 23,700 72,000 18,500 34,400 47,200	(96,800) 40,100 (27,400) 100,000 116,200 88,200 58,000 46,000 0 (11,700) 9,700 (23,700) (72,000) (18,500) (34,400) (47,200)	75,000 0 100,000 116,200 88,200 58,000 46,000 0	58,000 0 2,500 0 0 54,000 29,600 0	100 96 77 100 3 0 0 93 64 100 100 26 100 100 100 100 100	N/A Completed N/A Completed Completed Completed Completed Completed Completed N/A N/A N/A N/A N/A N/A N/A N/A	N/A	Completed N/A Uncertain 31-Jan-11 Completed Completed 28-Feb-11 N/A	Completed N/A Uncertain 01-Mar-11 01-Aug-10 Completed 01-Mar-11 N/A	Completed Completed N/A Uncertain 30-Jun-11 31-Jan-11 Completed 30-Jun-11 N/A N/A N/A N/A N/A N/A N/A N/A	Deferred to 2011/12 Works tied up with Hutley Drive approvals Deferred to 2011/12