
					Ca	pital Expend	iture - Gene	al Plan Revi ral Fund - O tember-2015	pen Spaces ·	- 2015/16		
	ľ									Milestone Da	tes	
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	New Variations	Latest Estimate	Expended to date	% Expended	Design /	Commence		Status
	Open Spaces and Reserves											
2137	Killen Falls	0	66,400			66,400	700	1	Complete	01-Oct-15	30-Nov-15	Works commenced
2205.5488	Crown Reserves - Improvements	23,000				23,000	600	3	N/A	Uncertain	Uncertain	Exact nature of works still to be determined
2134	Play Equipment - Various	156,000	166,400			322,400	0	0	N/A	01-Mar-16	31-May-16	Specifications being finalised prior to ordering
2134	Ross Park, Lennox Head	15,000				15,000	0	0	N/A	Uncertain	Uncertain	Awaiting Lennox Head Town Centre master plan to confir
2160	Wollongbar Skate Park	350,000				350,000	0	0	Uncertain	Uncertain	Uncertain	Community consultation process underway prior to Counc
	Sub Total Sporting Fields	544,000	232,800	0	0	776,800	1,300	0				
2356.7777	Ballina Netball Lights	0	25,000			25,000	0	0	Uncertain	Uncertain	Uncertain	Grant funds obtained - overall cost \$100,000 so pursuing
2171.7777	Various Improvements	0	80,000			80,000	0	0	Uncertain	Uncertain	Uncertain	Dependent on sports fields development plan - funded fro
2336.6299.	Wollongbar Sports Fields	156,000	5,032,300			5,188,300	185,800	4	Complete	01-Aug-15	31-Mar-16	Tender accepted and contractor commenced construction
	Sub Total	156,000	5,137,300	0	0	5,293,300	185,800	4				
	TOTAL - OPEN SPACES	700.000	5,370,100	0	0	6,070,100	187,100	3%				

					Capita	I Expenditur	re - General	al Plan Revi Fund - Wast tember-2015	e Manageme	nt - 2015/16		
		Original	Carry	Approved	New	Latest	Expended	%		Milestone Da	tes	
Reference	Project Description	Budget	Forwards	Variations	Variations	Estimate	to date	Expended	Design / Consent	Commence	Completion	Status
2225	Water Refill Stations	0	0			0	12,000	100	Complete	Complete	Complete	
2225	Resource Recovery	100,000	135,000			235,000	2,000	1	Complete	01-Oct-15	31-Dec-15	
2225	Stockpile Processing Areas	0	65,000			65,000	0	0	N/A	01-Mar-16	30-Apr-16	
2225	External Roads	0	130,000			130,000	0	0	N/A	01-Nov-15	31-Dec-15	
2225	Organics Processing Pad	0	16,000			16,000	0	0	N/A	01-Mar-16	30-Apr-16	
	TOTAL - WASTE MANAGEMENT	100,000	346,000	0	0	446,000	14,000	3%				

					Capita	I - Wastewa	ter Projects	al Plan Revi Managed by tember-2015	Open Space	es - 2015/16		
Reference	Brainet Deparimtion	Original	Carry	Approved	New	Latest	Expended	%		Milestone Dat	tes	Status
Reference	Project Description	Budget	Forwards	Variations	Variations	Estimate	to date	Expended	Design / Consent	Commence	Completion	518105
	Recycled Water Implementation - Open Space Reus Kings Court Reservoir	e 0	180,000			180,000	0	0	Complete	01-May-15	30-Apr-16	Council has confirmed scope of works
	TOTAL - WASTEWATER	0	180,000	0	0	180,000	0	0%				

	_
onfirm preferred scope of works	
ouncil confirming works	
uing contribution from clubs	
d from 2014/15 savings	_
ction works	_



										Milestone Date	es	
Reference	Project Description	Original Budget	Carried Forward	Approved Variations	New Variations	Revised Budget	Expended to date	% Expended	Design / Consent		Completion	
	Office and Depot Facilities					400.000				01.141.15	200/6/46	Includes store, worshop fitting
2102.2287	Depot No. 1 - Improvement Program		163,000		7 700	163,000		3	N/A	01-Jul-15 01-Nov-15	300/6/16 31-Dec-15	includes store, worshop haing
2102.2290	Administration Centre - Energy Efficient Lighting	100.000	15,200	0	7,700	22,900		0	N/A Uncertain	Uncertain		Report planned to Council to
2102.3964	Administration Centre - Air-conditioning	496,000	470.000	0	7 700	496,000			Uncertain	Uncertain	Uncertain	Report planned to council to i
	Sub Total	496,000	178,200	U U	7,700	681,900	4,600	1				
	Asset Management Community Buildings			í í								
2216.6455	Asset Management - Community Buildings Surveying Equipment	52,000				52,000		0	N/A	01-Nov-15	31-Dec-15	
2216.6466	Construction Survey Equipment	52,000	69,000			69,000			31-Jul-15	01-Nov-15	31-Dec-15	
2210.0400	Sub Total	52,000	69,000	0	0	121,000		0	or our to	01110110	1 01 200 10	
		52,000	55,000	l °	ľ	.21,000	Ĭ				1	
	Asset Management - Community Buildings						. 1					
2342.4404	Ballina Surf Club and Associated Facilities		744,800	[		744,800	19,400	3	31-Jul-15	31-Oct-15	31-Mar-15	DA lodged - Geotech engaged
2342	Ballina Surf Club Building A				25,000	25,000		0	N/A	01-Feb-16	31-Mar-16	Alloowance for sand blasting
2101.528	Ballina VIC and Library		20,600			20,600		0	Complete	01-Oct-15	31-Dec-15	Remaining expenditure relate
2101.536	Building Asset Management Program	14,000				14,000			N/A	01-Jul-15	30-Jun-16	Allowance for minor works du
2345.8697	Lennox Head Surf Club Approvals	890,000	361,300		(1,151,300)	100,000		3	31-Jul-15	01-Oct-15	30-Jun-16	Consultation on-going in resp
2345.8697	Lake Ainsworth - Car Park	220,000				220,000		58	31-Jul-15	01-Oct-15	30-Nov-15	Car Park largely completed
2347.3461	Marine Rescue Tower	2,175,500	39,300			2,214,800		0	Complete	Uncertain	Uncertain	Federal grant funding being s
	Sub Total	3,299,500		0	(1,126,300)	3,339,200		4				
		-,,	, , ,									
	Public Amenities											
2207.5887	Lennox Head Main Beach Near Surf Club	55,000		_		55,000	100	0	N/A	01-May-16	30-Jun-16	
2207.5888	Riverview Park	15,000				15,000		1	N/A	01-Oct-15	31-Dec-15	
2207.5889	Flat Rock	5,000				5,000		6	N/A	01-Oct-15	31-Dec-15	
	Sub Total	75,000	0	0	0	75,000	500	1				
		1 1						0				
	Community Facilities and Halls											
2104.7863	Lennox Head Comm Centre - Furnishings and Fittings		191,200			191,200		56	N/A	01-May-15	31-Dec-15	
2104.6476	Community Centres	21,000				21,000		0	N/A	01-May-15		Part of above project
	Alstonville Community Pre-school		79,000			79,000		0	Complete	01-Jul-15	30-Jun-16	Works underway
2342.4404	Wardell Hall	0	13,200			13,200		0	N/A	Uncertain	Uncertain	Hall management now with C
2344.8718	Ballina Sports / Leisure Centre - Design and Approval	250,000	22,600			272,600		0	Uncertain	Uncertain	Uncertain	Site options still being examin
	Sub Total	271,000	306,000	0	0	577,000	106,500	18				
	Libraries										0	Evende transformed to Dolling C
	Ballina Library - Improvements		56,900		(25,000)	31,900		71	Complete	Complete		Funds transferred to Ballina S
2315.7876	Ballina Library - Energy Efficient Lighting	0	8,400		(7,700)	700			Complete	Complete	Complete	Funds transferred to Administ
	Sub Total	0	65,300	0	(32,700)	32,600	23,200	71				
	Swimming Pools			2								
	Ballina and Alstonville Swimming Pools - Refurbishment	4,000,000	166,400			4,166,400	10,500	0	31-Dec-15	01-May-16	30-Sep-16	Design consultation underway
	Sub Total	4,000,000	166,400		0	4,166,400						
						-	÷					
	Plant and Fleet											
2215	Light Vehicles and Heavy Plant (Net)	1,954,000	·			1,954,000			N/A	01-Jul-15	30-Jun-16	Program on-going
	Sub Total	1,954,000	0	0	0	1,954,000	85,000	4				
_		10.117.000	1 050 000		14 484 0001	40.047.400	200.000	3%				
	TOTAL - OPERATIONS SUPPORT	10,147,500	1,950,900	0	(1.151.300)	10,947,100	380,000	370	1			

Status
ting, office and hardstand works
to highlight specification issues
aged ng and painting ates to Richmond Room during year espect to design
d g sought - State confirmed
h Committee mined
a Surf Club Building A nistration Centre lighting
way

					Capi	tal Expenditur	e - General F	onal Plan Revie und - Commer eptember-2015	cial Services	Unit - 2015/16		
										Milestone Date	S	
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	New Variations	Latest Estimate	Expended to date	% Expended	Design / Consent	Commence   Completion	Status	
	Airport			1								
2351 3062	Gallery Installation	15,000				15,000		0	N/A	Uncertain	Uncertain	Awaiting outcomes from State Government tourism grant p
	Miscellaneous Works	75,000				75,000	57,800	77	N/A	Uncertain	Uncertain	Council has authorised the purchase of land from these fur
2001.0000	Sub Total	90,000	0	0	0	90,000	57,800	64		Chicontain	Critoritani	
	Camping Ground											
2375	Flat Rock	10.000				10,000	0	0	N/A	Uncertain	Uncertain	Allowance for minor works
	Sub Total	10,000	0	0	0	10,000	0	0				
	Property - Commercial											
2336.7791	Wigmore Arcade - Roof and Awning	0		250,000		250,000	0	0	Complete	01-Mar-16	31-May-16	Tender specification being prepared to allow tenders to be
2336.7792	Subdivision - 54 North Creek Road	0		736,000		736,000	0	0	Uncertain	Uncertain	Uncertain	Council approval required prior to project proceeding
2336.8571	89 Tamar Street - Airconditioning	0	15,000		(15,000)	0	0	100	N/A	Uncertain	Uncertain	Funding no longer needed
2336.7788	Wigmore Arcade - Legal and Tenancy	0				0	(2,400)	100	N/A	On-going	On-going	
2336.8632	Wigmore Arcade - Shop Fit Outs	0	7,000		15,000	22,000	0	0	N/A	As required	As required	
2336.8630	Wigmore Arcade - Refurbishment	0	120,000			120,000	56,300	47	Complete	25-Aug-14	31-Oct-15	Works largely complete
	Sub Total	0	142,000	986,000	0	1,128,000	53,900	5				
	Property - Land Development	0										
2323	Russellton Industrial Estate	1,800,000		(1,780,000)		20,000	2,800	14	Uncertain	Uncertain	Uncertain	Adjoining land owners have lodged application to assist wi
2320	Southern Cross Industrial Estate	0		28,000	0	28,000	10,100	36	N/A	01-Jul-15	30-Jun-16	On-going master plan related works
2335	Wollongbar Urban Expansion Area	2,300,000		(550,000)		1,750,000	53,400	3	Complete	01-Mar-16	31-Jul-16	
	Sub Total	4,100,000	0	(2,302,000)	0	1,798,000	66,300	4				
	TOTAL - COMMERCIAL SERVICES	4,200,000	142,000	(1,316,000)	0	3,026,000	178,000	6%				

	_
nt prior to proceeding funds. Purchase underway	
be called	
with resolving matters	

		Original	Carp	Approved	New	Latest	Expended	%		Milestone Date	es	
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	Variations	Estimate	to date	Expended	Design/ Consent	Commence	Completion	Status
	Main Renewals											
7000.3835	Water Pipeline Rehabilitation Study	0	10,000			10,000	0	0	N/A	Uncertain	Uncertain	Study works as required
7000.3946	Main Renewals - Recurrent Works	506,000				506,000	1,000	0	N/A	01-Jul-15	30-Jun-16	Allowance for works as required
7000.4984	Underbore - Ross Lane		60,000			60,000	0	0	Complete	01-Oct-15	31-Dec-15	Works underway
7000.5285	Main Renewals - Smith Drive	500.000			120,000	620,000	243,000	39	Complete	01-Mar-15	30-Nov-15	Complete except for demobilisation allowance
	Sub Total	1,006,000		0	120,000	1,196,000	244,000	20			-	
	Reservoirs											
7001.3850.	Recycled Water Distribution and Storage	0	190,000			190,000	5,000	3	Complete	01-Jul-15	30-Jun-16	Allowance for works as required
7001.3851.	Reservoir - Ross Lane	500,000			·	500,000	0	0	Uncertain	Uncertain	Uncertain	Dependent on land acquisitions from RMS
7001.3947	Reservoirs - Access Upgrades	15,000				15,000	0	0	N/A	01-Jul-15	30-Jun-16	On-going improvements
7001.3948	Reservoir - East Ballina	20,000				20,000	0	0	N/A	Uncertain	Uncertain	Design monies only
	Sub Total	535,000	190,000	0	0	725,000	5,000	1				
	Pumping Stations											
7005.3870	Basalt Court	170,000	12,000			182,000		0	Complete	01-Feb-16	30-Jun-16	To be packaged with east Ballina
7005.3874	Ballina Heights		46,000		· · · · · · · · · · · · · · · · · · ·	46,000	500	1	Complete	01-Feb-15	30-Nov-15	Tender accepted at November 2014 meeting
7005.3899	East Ballina	292,000		I		292,000	62,400	21	30-Sep-15	01-Feb-16	30-Jun-16	Design being finalised - linked with Trunk Mai
	Sub Total	462,000	58,000	0	0	520,000	62,900	12				
	Trunk Mains											Design being finalized, linked with Dumping
7006.3910	East Ballina - Booster	900,000				900,000	0	0	Complete	01-Feb-16	30-Jun-16	Design being finalised - linked with Pumping
7006.5274	Lennox Head	100,000			(100,000)	0	0	100	Deferred	Deferred	Deferred	Cost deferred for many years due to reconfigue Lane. This is also defers approximately \$1m is
7006.5275	Pine Avenue, East Ballina	300,000				300,000	0	0	Uncertain	Uncertain	Uncertain	Likely to be deferred to next year due to new management zone program
	Sub Total	1,300,000	0	0	(100,000)	1,200,000	0	0				
	Service Connections											
7009.3944	Water Meters - New Connections	200,000			0	200,000	38,400	19	N/A	On-going	On-going	Works undertaken as required during year
7009.3945	Water Meters - Replacement Connections	50,000				50,000	14,100	28	N/A	On-going	On-going	On-going replacement proram
	Sub Total	250,000	0	0	0	250,000	52,500	21				
7003	Water Pressure Management Zones	0	54,000			54,000	13,200	24	Complete	Complete	Complete	
	Treatment Plant (Marom Creek)											1
7007.3941	Chemical Storage	100,000			0	100,000		0	N/A	01-May-16	30-Jun-16	Awaiting dismantling of Ballina DAF to review
7007.3942	SCADA	150,000				150,000		0	N/A	01-May-16	30-Jun-16	As above
7007.3943	Renewal Works	21,000				21,000		0	N/A	01-May-16	30-Jun-16	As above
	Sub Total	271,000	0	0	0	271,000	0	0				
	Miscellaneous											
7008	Water Plant Replacement Program	55,000				55,000		0	N/A	On-going	On-going	On-going replacement program
7002.3863	Telemetry Sub Total	5,000 60,000		0	0	5,000 60,000		0	N/A	On-going	On-going	On-going improvement program
	TOTAL - WATER OPERATIONS	3,884,000	372,000	0	20,000	4,276,000	377,600	9%				

**Operational Plan Review** 

ance for underbore
3
ting - In Wastewater also Mains project
- Obliger exist
ing Stations project nfiguration of sysytem at Ross 1m in next two financial years ew data received from pressure
r
view equipment

Г

							The second second	~		Milestone Da	ites	
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	New Variations	Latest Estimate	Expended to date	% Expended	Design / Consent	Commence	Completion	Status
	Pumping Stations	-					· · · · · · · · · · · · · · · · · · ·					
7502.4835.	Pump Upgrade - Byron Street	1,590,000	1,000			1,591,000	9,600	1	31-Oct-15	01-Oct-15	31-Mar-16	Awaiting relocation of fibre optic system
7503.4834	Emergency Storage Program	600,000				600,000	87,000	15	N/A	On-going	On-going	On-going improvement program
	Skennars Head / Tara Downs - SP3101, SP3102	200,000			-	200,000	0	0	N/A	On-going	On-going	On-going improvement program
	Well Lining - SP2001	130,000				130,000	0	0	31-Dec-15	01-Mar-16	30-Jun-16	
	Pump Upgrades - Various	170,000				170,000	8,600	5	N/A	On-going	On-going	On-going improvement program
	Sub Total - Pumping Stations	2,690,000	1,000	0	0	2,691,000	105,200	4				
	Treatment Plants - Minor Renewals		- Q.									
7504.3950	Ballina	50,000	12,000			62,000	800	1	N/A	On-going	On-going	On-going improvement program - minor capit
7504.	Ballina - DAF Removal				10,000	10,000	800	8	N/A	01-Feb-16	31-May-16	
7509.3951	Lennox	20,000				20,000	500	3	N/A	On-going	On-going	On-going improvement program - minor capit
7504.3952	Alstonville	20,000				20,000	0	0	N/A	On-going	On-going	On-going improvement program - minor capit
7504.	Alstonville - Maturation Pond Study				5,000	5,000	0	0	N/A	On-going	On-going	Brought forward from 2015/16
7510.3953	Wardell	10,000				10,000	0	0	N/A	On-going	On-going	On-going improvement program - minor capi
	Sub Total - Treatment Plants	100,000	12,000	0	15,000	127,000	2,100	2				
7525	Ballina Treatment Plant Upgrade	406,000	8,000			414,000	59,600	14	N/A	On-going	On-going	Post commissioning works
7531	Lennox Head Treatment Plant Upgrade	110,000	100,000			210,000	0	0	N/A	On-going	On-going	Post commissioning works
	Trunk Mains				1							
7506.4894.	Rising Main Rehabilitation - Swift Street	60,000				60,000	0	0	Uncertain	Uncertain	Uncertain	
7506.4897.	Recycled Water Distribution and Storage	0	100,000			100,000	3,200	3	N/A	On-going	On-going	Awaiting construction of power to Cumbalum
	Ballina Heights Drive	0			85,000	85,000	0	0	N/A	01-Mar-16	30-Jun-16	Council works to connect boosted pipeline
7507.3961	Gravity Trunk Main - Wollongbar	150,000				150,000	0	0	Uncertain	Uncertain	Uncertain	
	Sub Total - Trunk Mains	210,000	100,000	0	85,000	395,000	3,200	1				
7500 1010	Main Renewals		0.000		· · · · · · · · · · · · ·	2 000	0	0	Complete	Complete	Complete	Pipeline analysis on-going - Linked to water t
	Gravity Sewer Pipeline Study	100.000	3,000			3,000	0	0	Complete N/A	Complete	On-going	Works programmed for 2015 or as required
	Main Renewals - Budget	422,000				422,000	0	0	N/A N/A	On-going Uncertain	Uncertain	As required
7500.5298	Wastewater Connection Gravity Wastewater Connection E One	1,000		·		1,000 50,000	0	0	N/A N/A	Uncertain	Uncertain	As required
7500.5299	Sub Total - Main Renewals	50,000 473,000	3,000	0	0	476,000	0	0	0/0	Oncertain	Oncertain	Astegarea
	Plant and Equipment and Miscellaneous											
7510.5283	Telemetry Program	15,000			· · · · · · · · · · · · · · · · · · ·	15,000	1,900	13	N/A	On-going	On-going	On-going improvement program
	Reverse Osmosis Plant	1,500,000	100,000		(1,400,000)	200,000		0	Deferred	Deferred	Deferred	Deferred for one year as other technologies t
	Plant Changeovers	87,000	100,000		(	87,000		0	N/A	On-going	On-going	On-going replacement program
1012.1000	Sub Total - Miscellaneous	1,602,000	100,000	- O	(1,400,000)	302,000						
	Urban Dual Reticulation Program											
	Recycled Water Communication	100,000	33,000			133,000	8,600	6	N/A	On-going	On-going	Communications continuing with residents pl
	Cross Connection Audits	10,000				10,000	500	5	N/A	On-going	On-going	Checks on-going prior to commencement of
	Kings Court - Landscaping	0	180,000			180,000	0	0	Complete	01-May-15	31-Dec-15	Council has confirmed scope of works
	Ballina Heights Drive	0	65,000			65,000		91	Complete	Complete	Complete	Developing the state of the sta
	Alstonville / W'bar Recycled Water Connect	40,000				40,000		0	N/A	On-going	On-going	Dependent on requests from local farms etc
	Reservoir Access Upgrades	5,000				5,000		0	N/A	On-going	On-going	Minor works as required
	Ballina Heights Booster Pump		40,000			40,000	500	1				
	Sub Total - Re-use - UDR and Open Space	155,000	318,000	0	0	473,000	68,600	15				
	TOTAL - WASTEWATER	5,746,000	642,000		(1,300,000)	5,088,000	240,600	5%				

apital works
apria. Iterite
apital works
apital works
apital works
apital works
lum Reservoir
е
er budget
ad
ed
es being trialed
s plus new web site
t of service
etc
510

		30-September-2015												
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	New Variations	Latest Estimate	Expended to date	% Expended	Design /	Commence	Completion	Status		
									Consent					
0010 0100	Urban Stormwater	-	40.000			10.000	2 200	00	Complete	Complete	Complete			
2010.3102	Green Street, Alstonville Coogee Street, Ballina	15,000	10,000			10,000	3,300	33 73	Complete Complete	Complete 01-Oct-15	30-Nov-15			
	Cherry Street, Ballina	15,000	25,000			15,000 25,000	11,000	0	Complete	01-Nov-15	01-Dec-15			
2010.3130	In the second	100,000	17,400			117,400	4,500	4	N/A	Uncertain	Uncertain	Camera investigations being conducted to determine preferred rehability		
2010.3134	Meegan Crescent / Dodge Lane	50,000	(30,000)			20,000	0	0	Complete	Uncertain	Uncertain	Works to follow water and sewer pump station upgrade		
2010.3135	Stormwater Management Plan	76,000	(22,000)			54,000	0	0	N/A	On-going	On-going	Actions as determined by Plan		
2010.3136	Stormwater Asset Data Collection	40,000				40,000	7,700	19	N/A	On-going	On-going			
2010.3141	Skinner Street, Ballina	0	70,000	· · · · · · · · · · · · · · · · · · ·		70,000	61,900	88	Complete	Complete	Complete			
2010.3143		0	10,000			10,000	0	0	Complete	01-Oct-15	30-Nov-15	Works are being incorporated with Midgen Flat Rd road works		
2010.3144	Wellers Road Culvert	0	10,000			10,000	0	0	Complete	01-Oct-15	30-Nov-15			
2010.3145		0	10,000			10,000	0	0	Complete	01-Oct-15	30-Nov-15	Camera investigations being conducted to detemine preferred rehabi		
2161 2162	Martin Street, Ballina (River to Fawcett Streets) Tanamera Drive, Alstonville	80,000				80,000	0	0	N/A 31-Dec-15	Uncertain Uncertain	Uncertain Uncertain	Scope of works to be confirmed - design in process		
2102	Urban Lane Improvements	40,000 20,000				40,000 20,000	0	0	N/A	On-going	On-going	Various works as needed		
2120	Sub Total	421,000	100,400	0	0	521,400	88,400	17	0/0	On-going	Un-going	Validas works as needed		
2158	Urban Roads Airport Boulevard	50,000				50,000	34,600	69	31-Dec-15	N/A	N/A	Consent only - anticipated that planning application will be lodged by		
2074	Alstonville Bypass	130,000			(130,000)	00,000	04,000	100	N/A	N/A	N/A	Deferred - Works not required this year		
2354	Angels Beach Drive / Links Avenue Roundabout	0			1,000,000	1,000,000	5,400	1	Complete	01-Feb-16	30-Jun-16	\$2m in total for RMS funded Blackspot works to commence in 2016		
2093	Angels Beach Drive	345,000			· · · ·	345,000	0	0	Complete	01-Feb-16	30-Jun-16	Patching/overlay to be coorindated with Angels Beach Drive roundab		
2083	Ballina Bypass - Tamarind Drive	51,000		-	130,000	181,000	0	0	N/A	01-Nov-15	31-Dec-15			
2027	Ballina Heights Drive	0	330,800			330,800	54,900	17	Complete	01-Feb-14	31-Mar-16	Contract under dispute		
2154	Cawarra Street, Ballina	286,000				286,000	0	0	N/A	01-May-16	30-Jun-16			
2152	Fox Street, Ballina	281,000		152,000		433,000	900	0	N/A	01-May-16	30-Jun-16			
2151	Grant Street, Ballina	360,000				360,000	0	0	N/A	01-Feb-16	30-Apr-16			
2157	Hutley Drive, Lennox Head	70,000				70,000	0	0	31-Mar-16	N/A	N/A	Funding for approvals only		
2153 2082	Marsh Avenue, Ballina	185,000	10.000			185,000	0	0	N/A	01-Mar-16 Complete	31-May-16 Complete			
2002	Ridgeway Drive River Street (Brunswick to Tweed)	0	10,000	200,000		10,000 200,000	4,500	2	Complete Complete	Complete	Complete			
2091	River Street / Moon Street Roundabout	0	225,500	200,000		225,500	333,000	148	Complete	01-Apr-15	31-Oct-15			
2140	Southern Cross Drive	0	171,500			171,500	1,200	1	Complete	01-Sep-15	31-Oct-15			
2146	Urban Roads Heavy Patching	316,000	111,000	(30,000)		286,000	40,800	14	N/A	01-Oct-15	30-Nov-15			
2046	Urban Roads Reseals	300,000				300,000	0	0	N/A	01-Oct-15	30-Nov-15			
	Lake Ainsworth - Eastern Road Closure				865,300	865,300		0	Uncertain	Uncertain	Uncertain	Funds transferred from Operations Support for Lake Ainsworth Preci		
	Lake Ainsworth - Ross Street		-		286,000	286,000		0	Complete	01-Nov-15	30-Dec-15	As above		
	Sub Total	2,374,000	737,800	322,000	2,151,300	5,585,100	475,300	9						
	Rural Roads						_							
2086	Coast Road (Tobin Close to Shire Boundary)	0	6,800			6,800	0	0	Complete	Complete	Complete	RMS funded project examining reallocation of monies		
2144	Howards Road Realignment	0		30,000		30,000	500	2	N/A	01-Aug-15	31-Jan-16	Land acquisition		
2155	Houghlahans Creek Road	357,000				357,000	500	0	Complete	Uncertain	Uncertain	Still to be determined due to large workloand and many unscheduled		
2149 2113	Marom Creek Midgen Flat	270,000 205,000				270,000 205,000	269,000 23,000	100	Complete Complete	Complete 01-Oct-15	Complete 30-Nov-15	Works due to be completed by end of October		
2115	Pimlico Road	205,000			(295,000)	2,000	23,000	100	Complete	Complete	Complete	Works completed in 2015/16 from Roads to Recovery monies		
2100	Rifle Range Road (Seg 50)	207,000	3,500		(200,000)	3,500	4,200	120	Complete	Complete	Complete			
2017	Ross Lane / Coast Road - Intersection	0	24,300			24,300	0	0	Uncertain	Uncertain	Uncertain	Surplus funds from earlier RMS project		
2148	Rural Roads Heavy Patching	162,000	- "			162,000	145,500	90	N/A	01-Oct-15	30-Nov-15			
2048	Rural Roads Reseals	290,000	56,800			346,800	0	0	N/A	01-Oct-15	30-Nov-15			
2047	Section 94 Reseals and Overlays	0				0	32,400	100		01-Oct-15	01-Dec-15			
2156	Teven Road	220,000	7			220,000	3,400	2	N/A	01-May-16	30-Jun-16			
2115	Uralba Road	300,000			(295,000)	5,000	2,500	50	Complete	Complete	Complete	Works completed in 2015/16 from Roads to Recovery monies		
2150	Wardell Road	228,500	0	160,000	(500.000)	388,500	395,600	102 43	Complete	Complete	Complete			
	Sub Total	2,329,500	91,400	190,000	(590,000)	2,020,900	878,600	43						
2080	Bridges	400.000				400.000		0	61/A	N/A	N/A			
	Bridges Various Maguires Bridge	100,000	75,000			100,000 75,000	0	0	N/A 31-Mar-15	Uncertain	Uncertain	Subject to design and tender process to be undertaken in 2015		
	Sub Total	100,000	75,000	0	0	175,000	0	0	01-1012-10	Uncertain	Oncortain	Cablect to design and tender process to be an entaited in 2010		
							-							
	Total - Roads and Bridges	4,803,500	904,200	512,000	1,561,300	7,781,000	1,353,900	17						

biltation options
biltation options
by 30/11/15
.,
6
about
cinct Works
d avaiante
ed projects

Operational Plan Review Capital Expenditure - General Fund - Engineering Works - 2015/16 30-September-2015												
		Osisinal	Correc		N	r	Evenended		Milestone Dates			
Reference	Project Description	Original Budget	Carry Forwards	Approved Variations	New Variations	Latest Estimate	Expended to date	% Expended	Design / Consent	Commence	Completion	Stati
	RMS											
2077	Regional Roads Reseals		7,500			7,500	0	0	N/A	01-Dec-15	31-Dec-15	
	Sub Total	0	7,500	0	0	7,500	0	0				
					1							
2334	Ancillary Transport Services											
2334	Car Park - 78 Tamar Street - Public Toilets	0	263,000			263,000	0		Complete	01-Nov-15	16-Dec-15	Works planned for 2015 following completion of V
2030	Street Lighting - River Street, Ballina Sub Total	25,000	262.000			25,000	0		N/A	01-Mar-16	30-Apr-16	
	Sub lotal	25,000	263,000	0	0	288,000	0	0				
	Cycleways - Coastal Shared Path and Walk											
1998	Shared Path - Coast Recreational Path	1,181,800	198,000			1,379,800	28,300	2	Complete	01-Feb-16	30-Jun-16	Application for Flat Rock variation lodged, Permit
2353	Shared Path - Skennars Head (West) - Sec 3	1,101,000	456,900			456,900	360,400		Complete	01-Feb-15	31-Oct-15	Application for hat rock variation lodged, Pennit
2163	Shared Path - Skennars Head to Pat Morton	1,700,000			(1,700,000)	400,000	000,400	100	Complete	Uncertain	Uncertain	50% RMS funding not approved - Application sub
2352	Shared Path - Cultural Signage	0	92,600		(1,700,000)	92,600	6,000		Complete	01-Feb-15	31-Mar-16	Works require a planning consent amendment - a
	Sub Total	2,881,800	747,500	0	(1,700,000)	1,929,300	394,700		Complete	0110010	of marine	
				-	(	.,,		_				
	Footpaths and Cycleways										1	
2123	Ballina Street, Lennox Head	58,000	11,000			69,000	0	0	31-Dec-15	Uncertain	Uncertain	Retaining wall designs being reviewed
2170	Byron Street, Lennox Head	20,000	· · · · · · · · · · · · · · · · · · ·			20,000	0	0	N/A	01-Nov-15	30-Jun-16	Works will be undertaken as crew is available
2168	Byron Street, Wardell	50,000	(9,000)			41,000	0	0	N/A	01-Nov-15	30-Jun-16	
2169	Carlisle Street, Wardell	70,000	(70,000)			0	0	100	N/A	01-Nov-15	30-Jun-16	
2024	Commercial Road, Alstonville	0	20,000			20,000	0	0	N/A	01-Nov-15	30-Jun-16	
2166	Fox Street, Ballina	10,000				10,000	0	0	N/A	01-Nov-15	30-Jun-16	
2164	Grant Streeet, Ballina	15,000				15,000	0	0	N/A	01-Nov-15	30-Jun-16	
2024	Kerr Street, Ballina	0	22,400		· · · · · · · · · · · · · · · · · · ·	22,400	0	0	N/A	01-Nov-15	30-Jun-16	
2139	Kingsford Smith Drive	68,000				68,000	0	0	N/A	01-Nov-15	30-Jun-16	
2024	Main Street, Alstonville	0	33,000			33,000	0	0	N/A	01-Nov-15	30-Jun-16	
2125	Quays Drive, Ballina	8,000	10,000			18,000	0	0	N/A	01-Nov-15	30-Jun-16	
2141	River Street, Ballina	0	6,600			6,600	0	0	N/A	01-Nov-15	30-Jun-16	
2126	Robertson Street, Alstonville	15,000				15,000	0	0	N/A	01-Nov-15	30-Jun-16	
2165 2167	Simpson Avenue, Wollongbar	68,000				68,000	0	0	N/A	01-Nov-15	30-Jun-16	
	Tamarind Drive, Ballina Wardell Boardwalk	34,000	540.000			34,000	0	0	N/A	01-Nov-15	30-Jun-16	
2029	Sub Total	416,000	540,000 564,000	0		540,000 980,000	0	0	N/A	01-Apr-16	30-Jun-16	Tender documention currently being reviewed
	Sub rotal	410,000	564,000	U U	0	980,000	U	U U		1		
	Total - Ancillary and Pathways	3,322,800	1,574,500	0	(1,700,000)	3,197,300	394,700	12				
	Water Transport											
2200	Water Transport Keith Hall Boat Ramp - Design	-	57,800			57.800		0	30-Jun-16	Unandair	Upportain	Eupding for design and concrusts only
2200	East Wardell Pontoon	100,000	57,600			100,000	0	0	30-Jun-16 31-Mar-16	Uncertain 01-Apr-16	Uncertain	Funding for design and approvals only
2200	Captain Cook Park Pontoon	300,000				300,000	0	0	31-Mar-16 31-Mar-16	01-Apr-16 01-Apr-16	30-Jun-16 30-Jun-16	EOI being compiled for PM services to deliver pro As above
2200	Fishery Creek Pontoon	100,000				100,000	0	0	31-Mar-16	01-Apr-16	30-Jun-16	As above
2200	Faulks Reserve Pontoon	175,000				175,000	0	0	31-Mar-16	01-Apr-16	30-Jun-16	As above
	Sub Total	675,000	57,800	0	0	732,800	0	0	01-Wal=10	01-Api-10	50-5011-10	
		0.0,000	01,000					<u> </u>				
	TOTAL - ENGINEERING WORKS	9,222,300	2,644,400	512,000	(138,700)	12,240,000	1,837,000	15%				

atus
f Wigmore Arcade
nit to commence balance received
- application lodged
projects collectively