						Cap	ital Expendit		l Fund - Open Sp ne-2018	paces - 2017 <i>l</i> °	18)23 <u></u>
-			Original			Latest	I	-		<u> </u>		Milestone Da	les	
Reference	Project Description	Total Project Value	2017/18 Estimate	Carry Forwards	Approved Variations	2017/18 Estimate	Expended This Year	% Expended	Including Commitments	% Expended	Design / Consent	Commence		Status
	Cemeteries													, , , , , , , , , , , , , , , , , , ,
2160	East Ballina Cemetery Master Plan	90,000			6,000		97,200	101	97,200	101	Complete	Complete	Complete	
0	Sub Total	90,000	90,000		6,000	96,000	97,200	101	97,200	101				
	Open Spaces and Reserves		1	<u> </u>			1					L	ļ <u>.</u> –	
5334	Play Equipment - Bulwinkel	45,000		123,800	(89,800)	42,000	44,800	107	44,800		Complete	Complete	Complete	
5419	Play Equipment - Fawcett Park	160,000				160,000	4,600	3	159,700		Complete	Complete	Complete	Equipment installed and awaiting certification before becoming operational
3972	Play Equipment - Shade Sails Ballina Heights	30,000			30,000		33,600	112	33,600		Complete	Complete	Complete	
5427	Play Equipment - Kings Court	180,000		50.000	50,000		23,800	48	23,800		Complete	Complete	Complete	
2160	Wollongbar Skate Park	500,000		50,000	(450,000)	50,000	34,900	70	34,900		31-Aug-18	01-Oct-18	31-Dec-18	Awaiting development application determination
2205	Crown Reserves - Improvements	25,000			70.000	25,000	07.000	0	0 000	100	Complete	Complete	Complete	Funding to support Captain Cook Park over expenditure
2205 5609	Sharpes Beach Observation Tower Ocean Pool - Design and Approvals	80,000 50,000			79,800 50,000	79,800	87,000	109	87,000		Complete	Complete	Complete	
6500	Porter Park Multi Court	60,000			60,000	50,000	5,000 6,700	10	5,000		Uncertain	Uncertain	Uncertain	Project being managed by community group
6500	Killen Falls Amenities	100,000			8,000	8,000	0,/00	0	30,200	50	Complete	01-May-18	31-Aug-18	Equipment ordered and partially installed
2373	Pop Denison Master Plan	350,000		342,600	0,000	342,600	206,600	60	234,200	100 68	31-Aug-18 Complete	01-Oct-18 Complete	31-Dec-18	Project now occurring during 2018/19
2373	Captain Cook Master Plan	150,000		148,900		148,900	180,400	121	184,400	124	Complete		Complete	
2010	Sub Total	1,730,000	-	665,300	(262,000)	1,046,300	627,400	60	837,600		Complete	Complete	Complete	
		1,150,000	043,000	003,300	(202,000)	1,040,300	027,400	00	637,600	80	9			[
0474	Sports Fields	1					ļ							l
2171	Kingsford Smith Lights	107,000		107,000	40.000	107,000	. 0	0	0	100	Complete	Deferred		Project deferred - now awaiting Plan of Management for Kingsford Smith Reserve
2303	Kingsford Smith Clubhouse	13,000		202 000	13,000	13,000	0	0	0	100	Complete	01-Aug-18		Consultation with Leagues Club before finalising work
2338	Wollongbar Sports Fields	8,654,000		202,000	35,000	237,000	237,000	100	237,000	100	Complete	Complete	Complete	
2376	Ballina Tennis Club	78,000		0	58,000	78,000	20,000	26	20,000	26	Complete	Complete		\$58,000 grant received in May 2018
2377	Skennars Head Sports Fields Williams Reserve Lighting	2,200,000 62,000	1,300,000		(1,250,000)	50,000	15,000	30	15,000	30	Complete	01-Feb-19		Project reliant on grant funding in 2018/19
2402	Sub Total	11,114,000	1,320,000	309,000	62,000	62,000 547,000	272,000	50	272,000	100 50	31-Aug-18	01-Nov-18	31-Dec-18	Grant funding announced in May 2018 - Works to be completed in 2018/19
	2 22 22 22 22 22 22 22 22 22 22 22 22 2			LU										
	TOTAL - OPEN SPACES	12,934,000	2,053,000	974,300	(1,338,000)	1,689,300	996,600	59%	1,206,800	71%				
	TOTAL - OPEN SPACES	12,934,000	2,053,000	974,300	(1,338,000)			- General Fu	1,206,800 nd - Waste Mana ne-2018		17/18			
			Original			Capital Latest	Expenditure	- General Fu 30-Jur	nd - Waste Mana ne-2018	gement - 201		Milestone Dat		
ference	TOTAL - OPEN SPACES Project Description	12,934,000 Total Project Value		974,300 Carry Forwards	Approved Variations	Capital		- General Fu	nd - Waste Mana			Vilestone Dat		Status
	Project Description	Total Project	Original 2017/18 Estimate	Carry	Approved Variations	Capital Latest 2017/18	Expenditure Expended	- General Fu 30-Jur % Expended	nd - Waste Mana ne-2018 Including	gement - 201 % Expended	Design / Consent	Commence	Completion	Status
30.7404	Project Description Domestic Waste Vehicles	Total Project Value	Original 2017/18 Estimate	Carry	Approved Variations	Capital Latest 2017/18 Estimate	Expenditure Expended This Year	- General Fu 30-Jur % Expended	nd - Waste Mana ne-2018 Including Commitments	% Expended	Design / Consent	Commence N/A	Completion N/A	Status
230.7404 235.529	Project Description Domestic Waste Vehicles Conveyor System and Shed	Total Project	Original 2017/18 Estimate 1,533,000 300,000	Carry	Approved Variations (1,533,000) (150,000)	Capital Latest 2017/18	Expenditure Expended	- General Fu 30-Jur % Expended	nd - Waste Mana ne-2018 Including	% Expended	Design / Consent N/A Complete	N/A Complete	N/A Complete	Status
230.7404 235.529 225.6487	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery	Total Project Value 0 150,000	Original 2017/18 Estimate	Carry	Approved Variations (1,533,000) (150,000) (209,000)	Capital Latest 2017/18 Estimate 0 150,000 0	Expenditure Expended This Year 0 58,900 0	- General Fu 30-Jur % Expended 100 39	Including Commitments 0 90,900	% Expended 100 61 -100	Design / Consent N/A Complete	N/A Complete N/A	N/A Complete N/A	Status
230.7404 235.529 225.6487 225.6489	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area	Total Project Value	Original 2017/18 Estimate 1,533,000 300,000 209,000	Carry	Approved Variations (1,533,000) (150,000)	Capital Latest 2017/18 Estimate	Expenditure Expended This Year	- General Fu 30-Jur % Expended	nd - Waste Mana ne-2018 Including Commitments	% Expended	Design / Consent N/A Complete	N/A Complete	N/A Complete	Status
230.7404 235.529 225.6487 225.6489 225.6495	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas	Total Project Value 0 150,000 0 110,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 56,000	Carry	Approved Variations (1,533,000) (150,000) (209,000)	Capital Latest 2017/18 Estimate 0 150,000 0	Expenditure Expended This Year 0 58,900 0	- General Fu 30-Jur % Expended 100 39	Including Commitments 0 90,900	% Expended 100 61 -100	Design / Consent N/A Complete	N/A Complete N/A	N/A Complete N/A	Status
230.7404 235.529 125.6487 125.6489 125.6495	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area	Total Project Value 0 150,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 56,000	Carry	Approved Variations (1,533,000) (150,000) (209,000) 110,000	Capital Latest 2017/18 Estimate 0 150,000 0	Expenditure Expended This Year 0 58,900 0	- General Fu 30-Jur % Expended 100 39 100:	Including Commitments 0 90,900	% Expended 100 61 - 100 129	Design / Consent N/A Complete N/A Complete	N/A Complete N/A Complete N/A	N/A Complete N/A Complete	Status
30.7404 235.529 25.6487 25.6489 25.6495 25.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads	Total Project Value 0 150,000 0 110,000 0 47,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 - 0 56,000 47,000	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) 110,000 (56,000)	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 0 47,000	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400	- General Fu 30-Jur % Expended - 100 39 100 128 100 16	Including Commitments 0 90,900 0 142,400 0 7,400	% Expended 100 61 100 129 100	Design / Consent N/A Complete N/A Complete N/A	N/A Complete N/A Complete N/A	N/A Complete N/A Complete N/A	Status
30.7404 235.529 25.6487 25.6489 25.6495 25.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas	Total Project Value 0 150,000 0 110,000 0 47,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 56,000	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) 110,000	Capital Latest 2017/18 Estimate 0 150,000 0 110,000	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400	- General Fu 30-Jur % Expended - 100 39 100 128 100 16	Including Commitments 0 90,900 142,400	% Expended 100 61 100 129 100	Design / Consent N/A Complete N/A Complete N/A	N/A Complete N/A Complete N/A	N/A Complete N/A Complete N/A	Status
230.7404 235.529 225.6487 225.6489 225.6495 225.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads	Total Project Value 0 150,000 0 110,000 0 47,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 47,000 47,000	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) 110,000 (56,000)	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 0 47,000	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400 207,600	- General Fu 30-Jur % Expended - 100 39 100: 128 100 16 = 68%	Including Commitments 0 90,900 0 142,400 0 7,400	% Expended 100 61 100 129 100 16 78%	Design / Consent N/A Complete N/A Complete N/A Complete N/A Complete	N/A Complete N/A Complete N/A 01-May-18	N/A Complete N/A Complete N/A 31-Aug-18	Status
230.7404 1235.529 225.6487 225.6489 225.6495	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads TOTAL - WASTE MANAGEMENT	Total Project Value 0 150,000 0 110,000 0 47,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 47,000 2,145,000	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) 110,000 (56,000)	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 47,000 307,000 Capital	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400 207,600	- General Fu 30-Jur % Expended - 100 39 100: 128 100 16 = 68%	Including Commitments 0 90,900 0 142,400 0 7,400 240,700 ental and Public e-2018	% Expended 100 61 100 129 100 16 78%	Design / Consent N/A Complete N/A Complete N/A Complete N/A Complete	N/A Complete N/A Complete N/A	N/A Complete N/A Complete N/A 31-Aug-18	Status
2235.529 225.6487 225.6489 225.6495 225.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads	Total Project Value 0 150,000 0 110,000 0 47,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 47,000 2,145,000 Original 2017/18	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) 110,000 (56,000)	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 0 47,000 307,000 Capital	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400 207,600	- General Fu 30-Jur % Expended - 100 - 39 - 100 - 128 - 100 - 16 - 68%	Including Commitments 0 90,900 142,400 0 7,400 240,700 Including	% Expended 100 61 100 129 100 16 78%	Design / Consent N/A Complete N/A Complete N/A Complete N/A Complete	N/A Complete N/A Complete N/A 01-May-18	N/A Complete N/A Complete N/A 31-Aug-18	Status
30.7404 235.529 25.6487 25.6489 25.6495 25.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads TOTAL - WASTE MANAGEMENT Project Description	Total Project Value 0 150,000 0 110,000 0 47,000 307,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 47,000 2,145,000 Original 2017/18 Estimate	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) (10,000) (56,000) (1,838,000) Approved Variations	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 0 47,000 Capital	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400 207,600 Expenditure Expended This Year	- General Fu 30-Jur % Expended - 100 39 100: 128 100 16 = 68%	Including Commitments 0 90,900 142,400 0 7,400 240,700 Including Commitments	% Expended 100 61 100 129 100 16 78% Health - 2017	Design / Consent N/A Complete N/A Complete N/A Complete N/A Complete Complete	N/A Complete N/A Complete N/A O1-May-18	N/A Complete N/A Complete N/A 31-Aug-18	
30.7404 235.529 25.6487 25.6489 25.6495 25.6496	Project Description Domestic Waste Vehicles Conveyor System and Shed Resource Recovery Recycled Handling Covered Area Stockpile Processing Areas External Roads TOTAL - WASTE MANAGEMENT	Total Project Value 0 150,000 0 110,000 0 47,000 307,000	Original 2017/18 Estimate 1,533,000 300,000 209,000 47,000 2,145,000 Original 2017/18	Carry Forwards	Approved Variations (1,533,000) (150,000) (209,000) (110,000) (56,000)	Capital Latest 2017/18 Estimate 0 150,000 0 110,000 0 47,000 307,000 Capital	Expenditure Expended This Year 0 58,900 0 141,300 0 7,400 207,600 Expenditure	- General Fu 30-Jur % Expended - 100 - 39 - 100 - 128 - 100 - 16 - 68%	Including Commitments 0 90,900 142,400 0 7,400 240,700 Including	% Expended 100 61 100 129 100 16 78%	Design / Consent N/A Complete N/A Complete N/A Complete N/A Complete	N/A Complete N/A Complete N/A O1-May-18	N/A Complete N/A Complete N/A 31-Aug-18	

					Capital E	xpenditure - G	eneral Fund 30-June-2		Support - 2017/1	8				
		Total Project	Original	Carried	Approved	Latest	Expended	· · · ·	Including	0/.		Milestone Dat	es	
Reference	Project Description	Value	2017/18 Estimate	Forward	Variations	2017/18 Estimate	This Year	Expended	Commitments	Expended	Design / Consent	Commence	Completion	Status
	Administration Centre and Depot Facilities													
	Depot No. 1 - Improvement Program	280,000	168,000	110,200	(250,000)	28,200	6,000	21	15,800	56	31-Jul-18	01-Jan-19	30-Jun-19	Seeking planning approvals for the Welders Shed
2102.3964	Administration Centre - Air-conditioning and Roof	1.652.000	0	196,600	(18.000)	178,600	173.000	97	173,000	97	Complete	Complete	Complete	
	Sub Total	1,932,000	168,000	306,800	(268,000)	206,800	179,000		188,800	91				
	Procurement and Building Management						ľ							
	Public Hall - Swift Street	61,000	- 0	60,600		60,600	65.200	108	65,200	108	N/A	Complete	Complete	î î
	Lennox Head Community Centre - Roofing	84,000		67,000	17,000	84,000	6,500	- 8	87,600	104	N/A	Complete	Complete	\$84,000 expenditure committed. Works completed.
WO577	Lennox Head Community Centre - Cladding	102,000	102,000		(102,000)	0	1,000		1,000	100	N/A	Deferred	Deferred	
WO578	Lennox Head Community Centre - Painting	12,000	25,000	 	(13,500)	11,500	11,500	100	11.500	100	N/A	Complete	Complete	
WO579	Ballina Surf Club A - External Painting	25,000	25,000			25,000	19,700	79	25,000	100	N/A	Complete	Complete	
WO580	Kentwell Centre - Painting	12,000	12,000		B — — — m	12,000	10,900	91	10,900	91	N/A	Complete	Complete	
WO581	Alstonville Swimming Pool - Repainting	40,000	40,000			40,000	30,300	76	37,900	95	N/A	Complete	Complete	
WO625	Ballina Surf Club - Building A - Café	100,000	100,000		Î	100,000	101,300	101	101,300	101	Complete	Complete	Complete	
	Public Amenities - Pop Denison	151,000	0	151,000		151,000	148,500	98	148,500	98	Complete	Complete	Complete	
5891	Public Amenities - North Missingham (Shaws Bay)	120,000	104,000	0	16,200	120,200	120,300	100	120,300	100	Complete	Complete	Complete	
2342.4404	Ballina Surf Club - Building B	684,000	0	683,500		683,500	283,000	41	848,200	124	Complete	01-Feb-18	31-Aug-18	
2344.8718	Ballina Indoor Sports Centre	8,000,000	3,257,000	75,000	(3,032,000)	300,000	357,200	119	409,100	136	Complete	01-Jan-19	31-Aug-19	Capital expenditure will incur during 2018/19
	Lennox Head Surf Club - Design and Approval	100,000	0	50,000		50,000	17,000	34	17,000	34	Uncertain	Uncertain	Uncertain	Design being reviewed
	Sub Total	9,491,000	3,665,000	1,087,100	(3,114,300)	1,637,800	1,172,400	72	1,883,500	115				
	Quarries					<u> </u>			9		ļ .			
2223	Road Extension	83,000	0	78,800	(78.800)	0	0	100	0	100	Complete	01-Aug-18	31-Dec-18	
	Sub Total	83,000	-0	78,800	(78,800)	0	- 0	100	.0	100	Î			=
	Plant and Fleet			0)			ļ l		1					
2215	Light Vehicles and Heavy Plant (Net)	1,964,000	1,396,600	667,500	(100,000)	1,964,100	693,400	35	807,600	41	N/A	Ongoing	Ongoing	
4	Sub Total	1,964,000	1,396,600	667,500	(100,000)	1,964,100	693,400	35	807,600	41				
1,	TOTAL - OPERATIONS SUPPORT	13,470,000	5,229,600	2,140,200	(3.561.100)	3.808.700	2,044,800	54%	2.879.900	76%				

	Capital Expenditure - General Fund - Community Facilities - 2017/18 30-June-2018														
Reference	Project Description Total Project Value Total Project Poward Variations Carried Forward Variations Toward Variations Total Project Poward Variations Carried Forward Variations This Year Expended Commitments Expended Commitments Expended Commitments Expended Commence Completion Status														
	Community Facilities											0			
	Community Centres	6,000	23,000		(17,000)	6,000	6,100		6,100	102	N/A	Complete	Complete		
	ALEC	38,000			37,800	37,800	7,600	20	7,600	20	N/A	Ongoing		High priority works following transfer of management	
	Community Halls	0	. —	20,800	(20,800)	0	0	100	0	100	28-Feb-18	N/A	N/A	Works priority under review	
	Sub Total Community Gallery	44,000	23,000	20,800		43,800	13,700	310	13,700	31	<u> </u>				
	Community Gallery - Lighting	80,000	0	40,900		40,900		0	0	100	Complete	01-Sep-18	31-Mar-19	Secured grant funds to complete project in 2018/19	
	Community Gallery - Expansion Crane Street	54,000	0	36,300	18,000			11 <u>3</u>	61,200	113	Complete	Complete	Complete		
	Sub Total Swimming Pools	134,000		77,200	18,000	95,200	61,200	64	€61,200 	64					
2220.6478	Ballina and Alstonville Swimming Pools	15,666,000	5,927,800	5,013,800	1,498,600	12,440,200	12,374,300	99	12,406,300	100	Complete	Complete	Complete		
	Sub Total	15,666,000	5,927,800	5,013,800	1,498,600	12,440,200	12,374,300	99	12,406,300	100					
	TOTAL - COMMUNITY FACILITIES	15,844,000	5,950,800	5,111,800	1,516,600	12,579,200	12,449,200	99%	12,481,200	99%					
		4													

					Ca	pital Expendi		ational Plan Il Fund - Con 30-June-20	nmercial Services	Unit - 2017/1	18				
Reference	rence Project Description Total Project Value Status Total Project Value Status Carry Forwards Prowards Prowards Status Carry Forwards Variations Status Expended % Including Commitments Expended Commitments Status Commitments Status														
				i		THE STATE OF			1		Consent				
	Airport	f l r _ [l `l		L			1	 					
2351,3963	Miscellaneous Works	153,000	75,000	18,000	60,000	153,000	22,300	15	48,600	32	N/A	01-May-18	30-Sep-18		
2351.4165	Terminal Expansion	7,000,000	6,400,000		(5,900,000)	500,000	232,000	46	340,800	68	Complete	01-May-18	30-Jun-19		
	Sub Total	7,153,000	6,475,000	18,000	(5,840,000)	653,000	254,300	39	389,400	60					
0	Camping Ground	1	100,000	20,000	(120,000)	0		100	0	100	N/A	N/A	N/A		
	Sub Total	0	100,000	20,000	(120,000)	0	- 0	100	0	100					
	Property - Commercial														
	Shelly Beach Café - Infrastructure	100,000	V	47,000	(43,100)	3,900	3,900	100	3,900		Complete	Complete	Complete		
	Sub Total Property - Land Development	100,000	<u> </u>	47,000	(43,100)	3,900	3,900	100	3,900	0				8	
	Skennars Head Easement	66,000		205 700	66,000	66,000	66,000	100	66,000	100	Complete	Complete	Complete		
2000	54 North Creek Road	1,881,000		935,700		831,000	607,700	73	862,800	104	Complete	01-Jun-17		Contract delays have extended completion date	
	Southern Cross Industrial Estate	2,500,000	2,500,000	20.200	(2,400,000)	100,000	12,700	13	12,700	13	Complete	01-Jun-18		Planning consent and design costs	
X.	Russellton Industrial Estate	539,300	500,000	39,300		539,300	384,800	71	385,500	71	Complete	Complete	Complete		
	Wollongbar Urban Expansion Area Sub Total	3,014,000		1,193,000		2,163,000	2,058,000	95	2,066,400	96	Complete	Complete	Complete		
	one i otal	8,000,300	3,720,000	2,168,000	(2,188,700)	3,699,300	3,129,200	-85	3,393,400	92					
	TOTAL - COMMERCIAL SERVICES	15,253,300	10,295,000	2,253,000	(8,191,800)	4,356,200	3,387,400	78%	3,786,700	87%			-		

	Operational Plan Review Capital Expenditure - General Fund - Information Services - 2017/18 30-June-2018														
Reference	Project Description	Total Project Value	Original 2017/18 Estimate	Carry Forwards	Approved Variations	Latest 2017/18 Estimate	Expended This Year	% Expended	Including Commitments	% Expended	Design /	Commence		Status	
	Telephone System Information Technology	188,000 22,000	65,000 22,000		58,100	160,900 22,000		100	160,900 15,100		N/A N/A	Complete Complete	Complete Complete		
	TOTAL - INFORMATION SERVICES	210,000	87,000	37,800	58,100	182,900	173,400	95%	176,000	96%					

Operational Plan Review Capital - Water Operations - 2017/18 30-June-2018

i		Total Project	Original	Carry	Approved	Latest	Expended	9/.	Including	%		Milestone Dat	es	
Reference	Project Description	Value	2017/18 Estimate	Forwards	Variations	2017/18 Estimate	This Year	Expended	Commitments	Expended	Design/ Consent	Commence	Completion	Status
25 1	Main Renewals					<u>. </u>	<u></u>	l I			<u> </u>			
7000.3946	Main Renewals - Recurrent Works	50,000	634,000		(584,000)	50,000	0	0		100	N/A	Ongoing	Ongoing	
	Sub Total	50,000	634,000	0	(584,000)	50,000	0	0	0	100		Ungung	Grigoria	
						<u> </u>								
	Reservoirs							Ji)] [
7001.3851	Reservoir - Ross Lane Land Acquisition	. 0		500,000	(500,000)	0	0	100	0	100	Uncertain	Uncertain	Uncertain	Dependent on land acquisitions from RMS
7001.3852	Reservoir - Grays Lane	10,000	50,000		(40,000)	10,000	5,200	52	5,200	52	N/A	Complete	Complete	T
7001.3853	Reservoir - New Inlet Lennox Head	25,000	25,000			25,000	5,400	22	5,400	22	N/A	Complete	Complete	
7001.3947	Reservoir - Access Upgrades	70,000	400,000		(330,000)	70,000	66,900	96	66,900	96	N/A	Complete	Complete	
	Sub Total	105,000	475,000	500,000	(870,000)	105,000	77,500	74	77,500	74]			
						أتسيط	<u>. </u>	<u> </u>						
	Plant and Miscellaneous	احصوطالا				,		ļ	L	L	l			
7002.3860	Smart Meter Network	10,000	10,000			10,000	0	0	0	100	N/A	01-Mar-18	31-Aug-18	Underway
7002.3863	Telemetry	7,000	7,000			7,000	400	6	400	66	N/A	Ongoing	Ongoing	
7002.3866	Telemetry Ethernet	300,000	200,000	83,100	(273,100)	10,000	8,700	87	8,700	87	N/A	Ongoing	Ongoing	
7008	Water Plant Replacement Program	483,900	323,400	53,000	107,500	483,900	108,000	22	460,500	95	N/A	Ongoing	Ongoing	
	Sub Total	800,900	540,400	136,100	(165,600)	510,900	117,100	23	469,600	92				
7000			704.000	(404 000)	(FF0 000)	- 50 000	05.400	 	0.0	<u></u>				
7003	Water Pressure Management Zones	50,000	734,000	(134,000)	(550,000)	50,000	35,400	71	35,400	. 71	N/A	N/A	N/A	<u> </u>
			. — - — -			<u> </u>		ļ				ļ		
7005 0000	Pumping Stations	200,000	000 000	ş	(200,000)	200,000	40.000	40	50,000	40				
7005.3869	Wollongbar - Booster	362,000	662,000	24.50	(300,000)	362,000	43,300	12	56,600	16	Complete	01-Dec-17	31-Aug-18	
7005.3870	Basalt Court - Booster	210,000	160,000	21,500	(130,000)	51,500	4,300	8	47,900	93	Complete	Complete	Complete	
7005.3899	East Ballina - Booster	190,000	000.000	87,500	(30,000)	57,500	42,000	73	81,300	141	Complete	Complete	Complete	<u> </u>
	Sub Total	762,000	822,000	109,000	(460,000)	471,000	89,600	19	185,800	39				
8	Trunk Mains									====		yr		
7006 2022		2 400 000	200 000	500 900	1 000 400	4 700 000	4 240 600		4 240 600	77	0	Consider	Carratata	
7006.3922	East Ballina - Booster	2,400,000	200,000	500,800	1,022,400	1,723,200	1,319,600	77 100	1,319,600	77	Complete	Complete	Complete	
7006.5269	Pressure Reduction Valve at Water Wheels	150,000	150,000			U			0	100	N/A	N/A	N/A	
7006.5275	Pine Avenue Distribution Main Sub Total	2,550,000	25,000 375,000	500,800	(25,000)	4 722 200	4 240 600	100	1 210 600	100	N/A	N/A	N/A	
	Sub Iotal	2,550,000	3/5,000	500,600	847,400	1,723,200	1,319,600	77	1,319,600	- 1				
	Treatment Plant (Marom Creek)												=======================================	
7007.3933	Marom Creek - Upgrade	30,000	668,000	5	(638,000)	30,000	0	0		100	N/A	Uncertain	Uncertain	Project being reviewed
7007.3938	Marom Creek - Secure Yield	145,000	75,000	45,400	(030,000)	120,400	64,400	53	84,100	70	N/A	Complete	Complete	Project being reviewed
7007.3943	Marom Creek - Annual Renewals	24,000	24,000	40,400		24,000	2,300	10	6,100	25	N/A	Complete	Complete	
	Sub Total	199,000	767,000	45,400	(638,000)	174,400	66,700	38	90,200	52 52	19//5	Complete	Complete	
		1					- 00,,00							
=======================================	Service Connections				i i									
7009.393	Water Meters - Conversion of New Meters	30,000	30,000			30,000	28,800	96	28,800	96	N/A	Ongoing	Ongoing	
7009.3944	Water Meters - New Connections	212,000	212,000			212,000	248,000	117	250,500	118	N/A	Ongoing	Ongoing	
	Water Meters - Replacement Connections	57,000	57,000			57,000	2,100	4	55,400	97	N/A	Ongoing	Ongoing	
	Sub Total	299,000	299,000	0	0	299,000	278,900	93	334,700	112	1		- Tigoling	
	l	I			L		j		1		_ 1			

							erational Pla astewater Op 30-June-2	erations - 20	17/18				0	
		1	Original	F 6		Latest	£	%		%		Milestone Da	tes	
Reference	Project Description	Total Project Value	2017/18 Estimate	Carry Forwards	Approved Variations	2017/18 Estimate	Expended This Year	Expended	Including Commitments	Expended	Design / Consent	Commence	Completion	Status
	Main Renewals		JL 3											
	Main Renewals	100,000	200,000	40.000	(100,000)	100,000	89,000	89	89,000	89	N/A	Ongoing	Ongoing	
0/	Wastewater Connection E One Angels Beach Drive	43,000 _21,600	0	43,000	21,600	43,000 21,600	1,800	8	23,100	100	N/A N/A	Ongoing Complete	Ongoing Complete	
7500.5308		32,800	o		32,800	32,800	6,400	20	37,500	114	N/A	Complete	Complete	
7500.5531	Blue Seas Parade	20,000	0		20,000	20,000	26,600	133	27,000	135	N/A	Complete	Complete	
	Sub Total - Main Renewals	217,400	200,000	43,000	(25,600)	217,400	123,800	57	176,600	81				
	Pumping Stations													
	Pump Upgrade - Byron Street	2,200,000	1,273,000	522,300		1,795,300	1,758,200	98	1,791,700	100	Complete	Complete	Complete	
	Emergency Storage Program	200,000	405,000	66,700	104,300	171,000	172,600	101	172,600	101	Complete	Complete	Complete	
	Ballina Airport Skennars Head / Tara Downs - SP3101, SP3102	195,000 100,000	195,000	87,900	(33,000)	162,000 87,900	158,800 38,200	98 43	158,800 48,600	98 55	Complete	Complete 01-Apr-18	Complete 31-Dec-18	
	Well Lining - SP2001	50,000	0	50,000		50,000	52,900	106	52,900	106	Complete	Complete	Complete	
	Sullage Dump Bicentennial Gardens	20,000	20,000			20,000	0	0	0	100	N/A	01-Jul-18	30-Sep-18	
	Chickiba Pump Refurbishment	200,000	200,000		407.000	200,000	112,100	56	175,900	88	N/A	Complete	Complete	
	Swift Street Pump Station Pump Station Control Upgrade	687,000	500,000 100,000		187,000	687,000	294,200	43 100	665,400	97	Complete N/A	Complete N/A	30-Sep-18 N/A	
	Pump Upgrades - Various	295,100	250,000	45,100	_=(%), 100,000y	295,100	190,000	64	263,800	89	N/A	Ongoing	Ongoing	
	Sub Total - Pumping Stations	3,947,100	2,538,000	772,000	158,300	3,468,300	2,777,000	80	3,329,700	96				
	Treatment Plants - Minor Renewals		-				1							
7504.3931	Ballina - Portable Belt Press	0	20,000		(20,000)		0	100	0	100	N/A	N/A	N/A	
7504.3932	Ballina and Lennox - Security	0	10,000		(10.000)	X 0	0	100	0	100	N/A	N/A	N/A	
	Ballina - Manifold	600,000	0	34,200		34,200	33,200	97	33,200	97	Complete	Complete	Complete	
	Ballina - Membrane Replacement Ballina - DAF Removal	500,000 5,000	0	200,000 4,500		200,000	114,600 2,500	57 56	114,600	57 56	Complete N/A	01-Apr-18	30-Sep-18 Complete	
	Ballina - Various	21,000	21,000	4,500		21,000	41,400	197	41,400	197	N/A	Complete	Ongoing	On-going improvement program
	Lennox - Various	21,000	21,000		<u></u>	21,000	40,000	190	40,000	190	N/A	Ongoing	Ongoing	On-going improvement program
	Alstonville - Various	21,000	21,000			21,000	0	0	0	100	N/A	Ongoing	Ongoing	On-going improvement program
	Wardell - Various	11,000	11,000	E70 400		11,000	3,600	33	3,600	33	N/A	Ongoing	Ongoing	On-going improvement program
	Alstonville - Scada Wardell - Scada	800,000 150,000	219,000 109,000	579,100 40,400		798,100 149,400	490,100 206,600	61 138	663,100 362,200	83 242	N/A N/A	01-Jan-18 01-Jan-18	30-Sep-18 30-Sep-18	
7504.4991	Lennox - Decanters	0	100,000		(100,000)	0	0	100	0	100	N/A	N/A	N/A	
	Sub Total - Treatment Plants	2,129,000	532,000	858,200	(130,000)	1,260,200	932,000	74	1,260,600	100			Ē	
7525	Treatment Plant - Ballina	37,000,000	100,000	27,200	(100,000)	27,200	5,500	20	5,500	20	Complete	Ongoing	Ongoing	
7532	Treatment Plant - Alstonville	135,000	315,000		(180,000)	135,000	42,900	32	85,800	64	30-Jun-18	01-Jul-18	30-Jun-19	Master plan and business case
	Trunk Mains		<u> </u>						ļ <u>-</u>				† <u> </u>	
	Gravity Main Wollongbar	409,000	896,000		(487,000)	409,000	14,300	3	20,800	5	Complete	01-Jan-18	31-Aug-18	10 On 10 B
	WUEA Link Gravity Main Alstonville	10,000 1,137,000	110,000 1,137,000		(100,000)	10,000 797,000	1,500 872,300	15 109	1,500 992,700	15 125	30-Sep-18 Complete	Uncertain	Uncertain Complete	Undertaking pre-feasibility study
	Sub Total - Trunk Mains	1,556,000	2,143,000	0	(927,000)	1,216,000		73	1,015,000	83	Complete	Complete	Complete	
								<u> </u>						
	Plant and Miscellaneous Telemetry Program	16,000	16,000	<u> </u>		16,000	8,400	53	8,400	53	N/A	Ongoing	Ongoing	On-going improvement program
	Reverse Osmosis Plant / Desalination	50,000	0	50,000	· ————	50,000	36,900	74	36,900	74	N/A	Complete	Complete	Project reviewed
7510.5304	Network Servers Pine Avenue	67,000	0	30,000	37,000	67,000	67,000	100	67,000	100	N/A	Complete	Complete	STATE OF THE STATE
	Plant Changeovers	462,000	596,000	216,000	(350,000)	462,000	230,700	50	399,100	86	N/A	Ongoing	Ongoing	On-going replacement program
7533.3766	Meters / Service Connections Sub Total - Miscellaneous	100,000 695,000	612,000	100,000 396,000	_ l. (313,000)	100,000 695,000	57,000 400,000	57 58	57,000 568,400	57 82	N/A	Ongoing	Ongoing	
	Recycled Water Reuse Program			- 4										
	Recycled Water Communication	15,000	20,000		(15,000)	5,000	4,800	96	4,800	96	N/A	Complete	Complete	
	Recycled Water Hydrant Standpipes	120,000	40,000		80,000	120,000	123,000	103	123,000	103	N/A	Ongoing	Ongoing	
	Recycled Water Smart Water Meters Montwood Drive Distribution Mains	10,000 575,000	10,000	490,000		10,000 490,000	486,000	99	486,000	100 99	N/A Complete	Ongoing Complete	Ongoing Complete	
	Recycled Water Hydrant Installation	40,000	30,000	8,700		38,700	31,400	81	31,400	81	N/A	Ongoing	Ongoing	
7811.4955	Recycled Water Bulk Service Connections	25,000	0	25,000		25,000	0	0	0	100	N/A	Ongoing	Ongoing	
	Recycled Water Alstonville	20,000	10,000	10,000		20,000	0	0	0	100	N/A	Ongoing	Ongoing	
	Sub Total - Re-use - UDR and Open Space	805,000	110,000	533,700	65,000	708,700	645,200	91	645,200	91				
	TOTAL - WASTEWATER	52,778,000	6,550,000	2 620 400	(1,452,300)	7,727,800	5,814,500	200	7,086,800	92%				

						Capital Exper	0 00 0	ral Fund - En 10-June-2018	igineering Works	- 201//18				
		Total Project	Original	Carry	Approved	Latest	Expended	%	Including	0/	M	lilestone Dates		
Reference	Project Description	Value	2017/18 Estimate	Forwards	Variations	2017/18 Estimate	This Year	Expended	Commitments	Expended	Design / Consent	Commence	Completion	Status
	Urban Stormwater		i							·				
	Seamist Place, Lennox Head	5,600		7.000	5,600	5,600	5,600	100	5,600	100	N/A	Complete	Complete	
	Coogee Street, Ballina	45,000		7,000 125,300	(4,500)	2,500 66,300	66,400	100	66,400	100	N/A N/A	Complete	Complete Complete	
	Grant Street, Ballina Stormwater Asset Data Collection	96,000	61,000	125,300	(59,000) (61,000)	00,300	00,400	100	00,400	100	N/A	N/A	N/A	
Con U.S.	Skinner Street, Ballina	10,000	10,000		(5,600)	4,400	0	0	0	100	N/A	Uncertain	Uncertain	Floodgates to be confirmed following Burns Point Ferry Road trial
- 100	Killarney Crescent	60,000	0	F	60,000	60,000	15,700	26	56,700	95	Uncertain	Complete	Complete	The state of the s
	Megan Crescent / Dodge Lane	100,000	ō		13,000	13,000	3,300	25	3,300	25	N/A	Ongoing	Ongoing	Ongoing investigation for further stages
	Rutherford Street and Tresise Place	10,000		6,300		6,300	0	0	0	100	N/A	Uncertain	Uncertain	Further pipe failure discovered, re-scope required
10.4026	Kerr Street	120,000	120,000	0	(115,000)	5,000	0	0	0	100	N/A	Uncertain	Uncertain	To be funded once investigation is completed
611	Burns Point Ferry Road (Tidal Gates)	50,000		25,100		25,100	400	2	400	2	N/A	01-Oct-17	31-Aug-18	Floodgates to be supplied / fitted
2128	Urban Lane Improvements	22,000	22,000		(18,000)	4,000	3,600	90	3,600	90	N/A	Complete	Complete	
	Grant Street (Tamar to River St), Ballina	80,000	80,000	يحصي	(75,000)	5,000	700	0	700	100	N/A	Uncertain	Uncertain	To be funded once investigation is completed
2162	Tanamera Drive, Alstonville	100,000 21,000	42,000 21,000			42,000	700	100	700	100	Uncertain N/A	01-Jun-18 N/A	30-Sep-18 N/A	
2378 2398	Urban Streets (Tidal Gates) Houghalans Creek Road Culverts	100,000	78,000		(21,000) 22,000	100,000	77,400	77	77,400	77	N/A	Complete	Complete	
	Sub Total	819,600	434,000	163,700	(258,500)	339,200	173,100	51	214,100	63	1405		Complete	
Ĩ					1	2								
2027	Urban Roads Ballina Heights Drive	7,800,000		10,000		10,000	2,000	20	6,500	65	Complete	Complete	Complete	Maintenance of compensatory vegetation plantings
2046	Urban Roads Reseals	324,000	324,000	10,000	(2,800)	321,200	296,900	92	296,900	92	N/A	Complete	Complete	manuscript of companies, regulating particles
VO146	Urban Roads Heavy Patching	380,000	342,000	38,800	(2 ,000)	380,800	272,600	72	272,600	72	N/A	Complete	Complete	
VO381	Grant Street, Ballina	603,500		457,500	146,000	603,500	603,100	100	603,100	100	Complete	Complete	Complete	
2157	Hutley Drive - Northern Connection	6,000,000		50,600	2,500,000	2,550,600	2,494,300	98	2,494,300	98	Complete	Complete	Complete	Acquisition costs
2177	Hutley Drive - Middle Section (pre-construction)	100,000		5,000	10,000	15,000	11,500	77	11,500	77	Complete	Uncertain	Uncertain	On-going preconstruction activities
OXXX	Hutley Drive - Southern Connection	183,400	ii	li	183,000	183,000	183,400	100	183,400	100	Complete	Complete	Complete	Infrastructure provided by developer
/O390	Airport Boulevard	7,000,000	7,000,000		(6,900,000)	100,000	53,200	53	53,200	53	31-Jul-18	01-Jan-19	31-Dec-19	Development application lodged and being assessed by JRPP
VO441	Lake Ainsworth Precinct - Eastern Precinct	830,000		773,600	(720,000)	53,600	63,300	118	67,100	125	Uncertain	Uncertain	Uncertain	Review of environmental factors lodged and being assessed
VO630	Lake Ainsworth Precinct - Southern Precinct	900,000	170,000	730,000	(900,000)	74.400	- 0	100	0	100	Uncertain	Uncertain	Uncertain 30-Sep-18	Review of environmental factors lodged and being assessed
VO503 VO508	Fawcett Lane, Ballina Sunnybank Drive, Ballina	74,100 220,000		74,100 207,000	13,000	74,100 220,000	220,400	100	220,400	100	Complete N/A	01-Jul-18 Complete	Complete	
	Ballina Bypass	50,000	200,000	207,000	(150,000)	50,000	42,000	84	42,000	84	N/A	Complete	Complete	
NO541	Skennars Head Road / Coast Road R'about	1,997,000	- 200,000	493,800	239,200	733,000	731,600	100	731,600	100	Complete	Complete	Complete	
	Angels Beach Drive / Links Avenue Roundabout	1,000,000	-	27,000		27,000	0	0/	0	100	Complete	Complete	Complete	
	Cherry Street, Ballina	250,000	250,000		(240,000)	10,000	5,700	57	5,700	57	N/A	Deferred	Deferred	
2382	Simmons Street, Ballina	116,000	116,000		(100,000)	16,000	0	0	0	100	N/A	01-Jul-18	30-Aug-18	
2383	Northumberland Avenue, Ballina	320,000	320,000		(315,000)	5,000	9,000	180	9,000	180	Uncertain	Uncertain	Uncertain	Drainage outlet reinstatement requires approval (possibly DA)
2385	Burnet Street, Ballina	89,000	89,000		(83,000)	6,000	6,600	110	6,600	110	N/A	01-Jul-18	30-Aug-18	
	Links Avenue, Ballina	318,000	318,000	(318,000)		0	0	100	0	100	Deferred	Deferred	Deferred	
	Tamar Street, Ballina	146,000	146,000	(146,000)		0	0	100	0	100	Deferred	Deferred	Deferred	
	Cumbalum - Road Widening	27,400	0 275 222	2 402 400	_ 27,400	27,400	27,400	100	27,400	100 93	Complete	Complete	Complete	
1	Sub Total	28,728,400	9,275,000	2,403,400	(6,292,200)	5,386,200	5,023,000	93	5,031,300	33,		1		
	Rural Roads Section 94 Reseals and Overlays	504,000	194 000	9,700	310,000	503,700	273,800	54	273,800	54	N/A	Complete	Complete	
	Rural Roads Reseals	279,000	184,000 314,000	9,700	5375	279,000	259,100	93	259,100	93	N/A	Complete	Complete	
	Howards Road Realignment	26,000	514,000	14,700	(35,000)	14.700	6,000	41	6,000	41	N/A	Complete	Complete	
	Rural Roads Heavy Patching	210,000	175,000	34,200		209,200	171,000	82	171,000	82	N/A	Complete	Complete	
	Teven Road	257,000		257,300	(257,300)	0	0	100	0	100	N/A	01-Aug-18	30-Sep-18	
	Bagotville Road (Segment 50)	321,000	321,000		(305,000)	16,000	7,400	46	7,400	46	N/A	01-Sep-18	30-Oct-18	
/O515	Marom Creek Devils Elbow	693,000	272,000	329,700	60,700	662,400	661,800	100_	661,800	100	N/A	Complete	Complete	
	Nashua Road	586,000			35,300	35,300	35,700	101	35,700	101	N/A	Complete	Complete	
	Ross Lane / Coast Road - Roundabout	1,958,000	1,028,000	861,900		1,889,900	1,450,600	77	1,464,400	77_	Complete	Complete	Complete	
	Ross Lane - Straightening	846,000		227.000	28,000	28,000	14,300	51	14,300	51	Complete	Complete	Complete	
	Riverbank Road	310,000		307,800	(19,000)	288,800	314,000	109	314,000	109	N/A	Complete	Complete	
	Tintenbar to Ewingsdale Handover Reseals Tintenbar to Ewingsdale Handover Facilities	130,000 85,000			130,000 85,000	130,000 85,000	130,600 83,700	98	130,600 83,700	98	N/A N/A	Complete Complete	Complete	
	Tintenbar to Ewingsdale Handover Patching	50,000	<u> </u>		50,000	50,000	33,800	68	33,800	68	N/A	Complete	Complete	
	River Drive (Segment 140)	468,000	309,700	156,200	50,000	465,900	484,300	104	542,800	117	N/A	Complete	Complete	
	Pimlico Road	205,000	166,000		39,000	205,000	205,000	100	205,000	100	N/A	Complete	Complete	
	Wardell Road	350,000	350,000		(350,000)	0	8,300	100	8,300	100	N/A	01-Jul-18	31-Aug-18	
	Fernleigh Road (Segment 10)	243,000	243,000		(90,000)	153,000	23,500	15	23,500	15	Complete	Uncertain	Uncertain	
	River Drive (Segment 90)	142,000	142,000			142,000	187,200	132	187,200	132	N/A	Complete	Complete	
	Femleigh Road (Segment 70)	227,000	180,000	歷	47,000	227,000	233,100	103	252,700	111	Complete	Complete	Complete	
	The Coast Road / Byron Bay Road	1,992,400			1,992,400	1,992,400	522,800	26	565,200	28	Complete	01-Apr-18	31-Aug-18	
2401	Ellis Road Sub Total	140,000			140,000	140,000	140,000	100	140,000	100	Complete	Complete	Complete	
		10,022,400	3,684,700	1,971,500	1,861,100	7,517,300	5,246,000	70	5,380,300	72			1	I .

	ĬĒ.					Capital Exper		eral Fund - En 30-June-2018	gineering Works	- 2017/18				
		Total Project	Original	Carry	Approved	Latest	Expended	%	Including	%	_ N	lilestone Dates	S	
Reference	Project Description	Value	2017/18 Estimate	Forwards	Variations	2017/18 Estimate	This Year	Expended	Commitments	Expended	Design / Consent	Commence	Completion	Status
_ •	Bridges				_				_1					
WO29	Maguires Bridge - Design	105,000	,	45,900	(45,900)	0	. 0	100	0	100	Complete	Uncertain	Uncertain	Design only
WO86	Bridges Various	134,000	104,000	39,500	(59,600)	83,900	58,200	69	68,600	82	Complete	Complete	Complete	
2213	Pearces Creek Bridge	50,000			50,000	50,000	4,400		45,200	90	Complete	Uncertain	Uncertain	Design only:
	Marom Creek Bridge	10,000		0	9,600	9,600	10,800		10,800	113_	Complete	Complete	Complete	
WO550	Canal Bridge Guardrail	30,000		30,000	L.	30,000			14,300	48	Complete	Complete	Complete	
	Sub Total	329,000	104,000	115,400	(45,900)	173,500	87,700	51	138,900	80				
لِد ــــــــــــــــــــــــــــــــــــ	Total - Roads and Bridges	39,079,800	13,063,700	4,490,300	(4,477,000)	13,077,000	10,356,700	79	10,550,500	81				
	RMS													
2077	Regional Roads Reseals	160,000			160,000	160,000	163,000	102	163,000	102	N/A	Complete	Complete	
	Sub Total	160000	0	0	160,000	160,000			163,000	102				
(}										
2030	Ancillary Transport Services Street Lighting	49,000	49,000	_		49,000	6,800	14	6,800	14	31-Mar-18	Uncertain	Uncertain	Delay due to Crown Lands concurrence required by Essential Energy
2030	Sub Total	49,000	49,000	0				14	6,800	14	31-Mar-16	Uncertain	Uncertain	Delay due to Grown Lands concurrence required by Essential Energy
	Sub lotal	49,000	49,000	ď	٩	49,000	0,000	14	6,600	14				
-3	Cycleways - Coastal Shared Path and Walk	<u> </u>					<u></u>		<u> </u>			<u></u>	,	
2357	Coastal Shared Path - Angels to Sharpes	1,864,000		95,900	(45,900)	50,000	39,500	79	113,000	226	Complete	Complete	Complete	
2397	Coastal Shared Path - Skennars to Pat Morton	1,700,000	850,000	0	(800,000)	50,000	14,600	29	59,400	119	Complete	01-Nov-18	30-Jun-19	Preconstruction in progress with construction scheduled for 2018/19
	Sub Total	3,564,000	850,000	95,900	(845,900)	100,000	54,100	54	172,400	172				
		t t		1	4		[l. '					10		
2260	Footpaths and Shared Paths Sneaths Road, Wollongbar	112,000	92,000		16,000	108,000	97,100	90	97,100	90	Complete	Complete	Complete	
2369 2141	River Street - Median	13,200	92,000	13,200	10,000	13,200		90	97,100	100	Complete Complete	Complete	Complete	
WO409	Carlisle Street, Wardell	80,000		13,200	4,000	4,000		88	3,500	88	Complete	Complete	Complete	
2175	Martin Street	9,500	_ 4	7,500	2,000	9,500		101	9,600	101	Complete	Complete	Complete	
	Compton Drive	36,000		24,300	(20,000)	4,300	3,400	79	3,400	79	Complete	Complete	Complete	Consultation with adjacent property owners stalled - continue with design
2227	Ballina Pool Redevelopment	70,000		24,500	78,500	78,500	98,800	126	98,800	126	Complete	Complete	Complete	Consultation with adjacent property owners stailed - continue with design
2228	Alstonville Pool Redevelopment	10,000			21,500	21,500		120	25,900	120	Complete	Complete	Complete	
2391	Chickiba Drive, Ballina - Refuge	10,000	25,000		(25,000)	21,000	20,300	100	20,500	100	N/A	N/A	N/A	
2392	Chickiba Drive, Ballina	17,000	17,000		(20,000)	17,000	21,200	125	21,200	125	Complete	Complete	Complete	
2393	Pine Avenue, Ballina	45,000	40,000		5,000	45,000	67,200	149	67,200	149	Complete	Complete	Complete	
	Burnett Street, Ballina	127,000	147,000		(20,000)	127,000	126,400		126,400	100	Complete	Complete	Complete	
	Alston Avenue, Alstonville	30,000	30,000			30,000	0	0	0	100	Complete	01-Jul-18	31-Aug-18	
2396	Hill Avenue, Ballina - Refuge	15,000	15,000			15,000	0	0	0	100	Complete	01-Jul-18	31-Aug-18	
2029	Wardell Boardwalk	578,000			33,000	33,000	33,900	103	33,900	103	Complete	Complete	Complete	
	Sub Total	1,142,700	366,000	45,000	95,000	506,000	487,000	96	487,000	96	7			
	Total - Ancillary Services	4,755,700	1,265,000	140,900		655,000	547,900	84	666,200	102				
	Water Transport		<u> </u>	{									ľ	
	East Wardell Pontoon	105,000		85,000	5,000	90,000	70,500	78	70,500	78	Complete	Complete	Complete	
	Captain Cook Park Pontoon	143,000		265,000	(164,000)	101,000	79,000	78	79,000	78	Complete	Complete	Complete	
	Fishery Creek Pontoon	123,000		75,000	21,000	96,000	94,600	99	95,900	100	Complete	Complete	Complete	
	Faulks Reserve Pontoon	179,000		150,000	4,000	154,000	126,700	82	128,200	83	Complete	Complete	Complete	
	Brunswick Street Boat Ramp	200,000	200.000	100,000	(200,000)	.0-7,000	7,300	100	14,700	100	Uncertain	Uncertain	Uncertain	Seeking grant funding in 2018/19
	Lennox Head North Creek Road Boat Ramp	150,000	200,000	136,000	(136,000)	, , , , , , , , , , , , , , , , , , ,	9,100	100	17,400	100	Uncertain	Uncertain	Uncertain	Seeking grant funding in 2018/19
	Emigrant Creek Access Study	40,000		40,000		40,000	39,100	98	39,700	99	Complete	Complete	Complete	Landin Branch Branch Control of the
	Keith Hall Boat Ramp	568.000		276,000	240,000	516,000	267,400	52	294,000	57	Complete	Complete	Complete	
	Sub Total	1,508,000	200,000	1,027,000	(230,000)	997,000	693,700	70	739,400	74	Complete	_ sumpleto	Jonnyloto	
Ť	TOTAL - ENGINEERING WORKS	46,323,100	14,962,700	5,821,900	(4,805,500)	15,228,200	11,934,400	78%	12,333,200	81%	. i	i i		